S
625.704
H3fe
July 5, 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6551 5

MONTANA

DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION

JUL 11 1983

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620



FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT



ISSUED THE FIRST MONDAY OF THE MONTH

JULY 5, 1983


DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
LINCOLN
FLATHEAD
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
SANDERS
LAKE
PONDERA
TETON
CHOUTEAU
MINERAL
MISSOULA
LEWIS AND CLARK
CASCADE
FERGUS
PETROLEUM
GARFIELD
MCCONE
RICHLAND
DAWSON
PRAIRIE
WIBAUX
GRANITE
POWELL
DEER LODGE
BASIN
JEFFERSON
BROADWATER
GALLATIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELLSHELL
TREASURE
ROSEBUD
FALLON
CUSTER
RAVALLI
SILVER BOW
SWEET GRASS
STILLWATER
YELLOWSTONE
POWDER RIVER
CARTER
BEAVERHEAD
MADISON
PARK
BIG HORN
CARBON
YELLOWSTONE NATIONAL PARK
WYOMING
SOUTH DAKOTA
NORTH DAKOTA
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
IN COOPERATION WITH
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Clinton E & W IR 90-2(73)119	PMS 15.7 Miles	Plans to Checker	48	89	July 15 1983
Beaverhead E & W IR 90-3(59)142	PMS 7.6 Miles	Plans to Checker	44½	89	July 15 1983
Thompson Falls - NW FR 6-1(8)29	PMS 16.0 Miles	Plans to Checker	~	75	Nov. 1 1983
Clearwater Scales F 24-1(12)32	Scale & Approaches	Planning Report	35	2	Mar. 1, 1984
Ronan Canyon RS 382-1(1)	G, CS, PMS 2.8 Miles	Prelim PIH	145½	3	June 1, 1984
Plains West F 6-1(18)68	PMS 7.0 Miles	Plans to Checker	~	77	Jan. 1, 1984
2 Mi. E. of Jackie E. IR 90-1(100)64	PMS 20.0 Miles	Planning Report	~	~	Sept. 1, 1984
Elmo - Rollins F 5-2(5)	G.CS, PMS, & Struct. 5.4 Miles	Plans to Checker	~	87	June 1, 1984
Poytan - Lake Mary Ronan RS 352-1(1)	G, CS, PMS 1.2 Miles	Plans to Checker	~	86	June 1 1984
Polson - Northwest F 5-2(21)61	PMS 6.0 Miles	Final PIH.	~	35	Sept. 1 1984
Whitefish West & South F 5-3(16)126	PMS. 4.9 & 1.2 Miles	Final PIH	16 ~	38	Sept. 1 1984
East Shore Flathead Lake F 52-1(2)0	PMS 3.6 Miles	Final PIH	~	35	Sept. 1 1984
Mullan Road RS 263-1(4)	G, CS, PMS 4.7 Miles	Final PIH.	~	33	Nov. 1 1985
Dixon - North RS 212-1(1)0	G, CS, PMS 3.2 Miles	Planning Report	~	~	July 1 1987
Flathead County S. F 5-2(3)86	G, CS, PMS 7.7 Miles	Final PIH	~	40	Jan 1 1987

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Sht. 2 of 2

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Moiese South RS 212-2(1)3	G, G S, PMS 1.4 Miles	Plans to Tech	154	90	~~July~~ June 24 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: I 90-1(95) 22
CONTRACT AMOUNT: $ 4,621,015.26
PROJ. NAME: DREXEL EAST & WEST
CONTRACTOR: NORTHWEST CONST. INC.
LENGTH: 6.2 MILES
FROM (town): KIRKLAND WA.
COUNTY: MINERAL
AWARD DATE: 2-28-83
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 4-11-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: NOV. 1983
% COMPLETE: 12
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 23
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 50
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: JOHN MINER
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 16
ADDRESS: ST. RT. 472
ST. REGIS MT. 59866

GENERAL: MONUMENT HOLDING COMPANY, SUBCONTRACTOR, COMPLETED THE GRADING ITEMS ON THE WEST BOUND LANE. NORTHWEST CONSTRUCTION INC. PLACED THE PARTIAL APPROACH SLABS ON THE W.B. LANE. ON 6-17-83 THE 8 IN. P.C.C.P. WAS BEGUN. ONLY 4 DAYS WERE WORKED BECAUSE OF RAINY WEATHER.

ONE WAY SIGN COMPANY IS HANDLING TRAFFIC CONTROL AND SIGNING ON THE PROJECT.

RIVERSIDE CONTRACTING ASPHALT PAVED THE WEST BOUND LANE FROM STATION 291+30 TO 333+50.

WASHINGTON CONSTRUCTION IS CRUSHING AND WASHING CONCRETE AGGREGATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: I-IG90-1(61)2741-7 CONTRACT AMOUNT: $2,911,556

PROJ. NAME: Stanton-E&N CONTRACTOR: COP Const. Co.

LENGTH: 1520' Sta. FROM (town): Billings Mt.

COUNTY: Mineral AWARD DATE: 11-30-82

CONTRACT TIME: 200 WD DATE WORK STARTED: 12-14-82

ORDER TO PROCEED DATE: 12-1-82 PROBABLE COMPLETION DATE: Oct. 1983

% COMPLETE: 75 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 24 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 25 NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Sikora TELEPHONE: 649-2-360

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: St. Regis, Mt.

GENERAL: St Regis River Sta., WB Deck conc. placed, stripping Forms, EB Started Forming Diaphragm walls & Deck, C-3 placed conc. in deck.

St. Regis Dist. Deck forms set waiting for rebar.

Little Joe Jr. ready to set PSB

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-83

PROJECT NO.: IR 90-1(97)37
PROJ. NAME: Sloway Slide
LENGTH: NA
COUNTY: Mineral
CONTRACT TIME: 30 W.D
ORDER TO PROCEED DATE: 4-26-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED: 3

CONTRACT AMOUNT: $ 82,476.22
CONTRACTOR: Burton Trucking & Excavating
FROM (town): Dixon, Mt.
AWARD DATE: 3-22-83
DATE WORK STARTED: 5-2-83
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: 6-22-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-30-83
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Tahija
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 822-4810
ADDRESS: P.O. Box 147
Superior, Mt.

GENERAL: The contractor completed work on June 22, 1983. The Final Estimate was submitted to the District Office on June 30 1983. The Final Estimate is being checked at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7.1.83

PROJECT NO.: I 90-1(57)39 U-4
PROJ. NAME: Sloway-Superior
LENGTH: 8.1 miles
COUNTY: Mineral
CONTRACT TIME: 209 W.D.
ORDER TO PROCEED DATE: 10.20.82
% COMPLETE: 51 %
% TIME USED: 30 %
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,246.44
CONTRACTOR: Peter Kiewit Sons Co.
FROM (town): Sheridan
AWARD DATE: 9.21.82
DATE WORK STARTED: 11.2.82
PROBABLE COMPLETION DATE: 7.24
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gerald Tabije
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 822-4810
ADDRESS: P.O. Box 147
Superior MT

GENERAL:

Hauling 1½" gravel on "W"-line
Finishing roadway from 98+00 - 200+38.1
Working on culvert thruout project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-83

PROJECT NO.: IR 90-1(88)39U-2
PROJ. NAME: Joint Replacement
LENGTH: NA
COUNTY: Mineral
CONTRACT TIME: 40 W.D
ORDER TO PROCEED DATE: 5-1-82
% COMPLETE: 37
% TIME USED: 32
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 277,469
CONTRACTOR: Pacemaker Ind. Inc.
FROM (town): Spokane, Wa.
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-6-83
PROBABLE COMPLETION DATE: Aug. 1983
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT

GENERAL: Progress has been fair. The contractor is working four 10-hour shifts per week, employing 7 men. Work consisted of removing the existing joints on the inside lane and replacing them with new joints at five Bents on the structure at Sta. 358+55.75, removing the existing expansion joints at Bents No. 1 & 5 WB on the structure at Sta. 183+57 and installing the expansion joint at Bent No. 4 WB on the structure at Sta. 169+72.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NO.: ER 90-3(57)0814-2

CONTRACT AMOUNT: $ 328 383.15

PROJ. NAME: I-90 Flood damage Repair

CONTRACTOR: Swan & sons construction

LENGTH: 38 miles

FROM (town): Anaconda

COUNTY: Granite and Powell

AWARD DATE: 11-30-83

CONTRACT TIME: 75 W.D.

DATE WORK STARTED: 3-4-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 6-23-83

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: -

% TIME USED: -

NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: -

NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE: 6-23-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2-3

ADDRESS: P.O. Box 7039
Missoula Mt

GENERAL: The contractor has completed the project except some minor clean-up in the pit area, in Granite County.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

8

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-83

PROJECT NO.: MBP 7-1(27)13, MBP 7-1(28)16, MBP 7-1(29)49

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: BRIDGE PAINTING

CONTRACTOR: RAINBOW PAINTING CO.

LENGTH: —

FROM (town): GREAT FALLS

COUNTY: RAVALLI

AWARD DATE: 11-30-82

CONTRACT TIME: 9-1-83

DATE WORK STARTED: 6-20-83

ORDER TO PROCEED DATE: 12-20-82

PROBABLE COMPLETION DATE: Aug 1983

% COMPLETE: 5%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 10%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. MAART

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DOH
MISSOULA, MONT.

GENERAL: The contractor is sand blasting and spot painting underneath the bridge in span number 1 on bridge at mile post 49.
No work on structures at mile posts 13 or 16

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1983

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project - 41

CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton- South

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles

FROM (town): Sheridan, Wyoming

COUNTY: Ravalli

AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983

PROBABLE COMPLETION DATE: Oct. 4, 1983

% COMPLETE: 30

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 37

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 60

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 11

ADDRESS: P.O. Box 328 Hamilton, Mont. 59840

GENERAL: The Contractor has been placing borrow from 42+ to 60+ on the west side of the road, 38+ to 46+ on the east side, 88+ to 116+, on the west side. Borrow has been completed from 92+ to 143+ . Gravel has been placed and MC 70 shot from 92+ to 107+ for a detour over the newly constructed bridge so that Volk can start on the east side of the structure. Various pipes have been placed, topsoil salvaged, Irrigation ditches dug, check wall placed, and 1 cattle guard base poured. The signing contractor has started pouring Luminaire bases on U2 & U3. American Excavating has been putting in service to the water system and placing Storm Sewer.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: ER 19-2(3)64
CONTRACT AMOUNT: $ 162,977.00
PROJ. NAME: Drummond Overpass
CONTRACTOR: Century Paving Co.
LENGTH: N/A
FROM (town): Lewistown, Mont
COUNTY: Granite
AWARD DATE: 5-9-83
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 6-8-83
ORDER TO PROCEED DATE: 5-31-83
PROBABLE COMPLETION DATE: 8-30-83
% COMPLETE: 4
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 15
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: George Root
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Box 7039
Missoula, Mt. 59807

GENERAL: Work during the past Month has Consisted of Cleanup of Debris, Structure Repair at Bent 2 and Bent 4, Driving Sheetpile Retaining Wall and Excavating for Footings at Bent 3 and Removing Guardrail and Posts on Span 6

George Root Mgr.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1180

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 29 1983

PROJECT NO.: RS 267-1(3)0 & MBILS(2)
CONTRACT AMOUNT: $ 297,476.90
PROJ. NAME: Rattlesnake Dr & Lincoln RD
CONTRACTOR: american asphalt Inc
LENGTH: 0.9 miles
FROM (town): missoula
COUNTY: missoula
AWARD DATE: 11-30-83
CONTRACT TIME: 60WD
DATE WORK STARTED: 2-28-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: 7-15-83
% COMPLETE: 90
NO. DAYS WORKED PER WEEK: –
% TIME USED: 48
NO. SHIFTS PER DAY: –
NO. MEN EMPLOYED: –
NO. HOURS PER SHIFT: –
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim williams
TELEPHONE: 549-6991
NO. OF ENG. PERSONNEL EMPLOYED: 0-3
ADDRESS: PO Box 7039
missoula mont

GENERAL: The project has been completed except for seal coat and striping. He plans to seal and stripe in July

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 MILES
COUNTY: RAVALLI
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 55
% TIME USED: 54
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: Long Const. Co., Inc.
FROM (town): Missoula, MT
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: March 28, 1983
PROBABLE COMPLETION DATE: 8-22-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 777-2258
ADDRESS: Stevensville, MT

GENERAL: Contractor is placing curb & gutter Lt. & Rt. Sta. 280+ to Sta. 285+ & sidewalk Lt. & Rt. Sta. 291+ to Sta 296+. Excav. Street is 100% complete; Comp. Roadbed is 40% Complete; 3/4" C.T.S. is 75% complete; Conc. Curb & gutter is 62% complete; 4" Sidewalk is 62% complete; 6" Sidewalk is 68% Complete; Culvert Excav. is 100% complete; Trench Excav. is 100% Complete; Unclass. Excav. is 100% complete; Drain Pipe (All sizes) is 100% Complete; Manholes & Drop Inlets are 100% Complete; Water System (Utilities) is 98% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 110B

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NO.: PMS 4140(61)4-1
PROJ. NAME: Inlaid Thermoplastic pavement marking
LENGTH: N/A
COUNTY: State wide
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: 8-17-83
% COMPLETE: 0
% TIME USED: 58
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Rite Line Inc
FROM (town): Billings
AWARD DATE: 7-27-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-22-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: PO Box 7039
Missoula

GENERAL: The contractor plans to begin work in Bozeman on June 30, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-83

MBP 8107 (8)

PROJECT NO.: MBP 24-1(10)27

PROJ. NAME: BRIDGE PAINTING

LENGTH: —

COUNTY: MISSOULA

CONTRACT TIME: 7-1-83

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 45%

% TIME USED: 95%

NO. MEN EMPLOYED: 3

CONTRACT AMOUNT: $69696.00

CONTRACTOR: B & L PAINTING

FROM (town): MISSOULA

AWARD DATE: 10-29-82

DATE WORK STARTED: 5-5-83

PROBABLE COMPLETION DATE: 8-1-83

NO. DAYS WORKED PER WEEK: 7

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. MAART

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DOH
MISSOULA

GENERAL: The contractor has finished sand blasting and spot painting the Orange Street bridge. He has started the aluminum coats on the north side of the bridge.

No work has been done on the Blackfoot structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-83

PROJECT NO.: BHM 8113 (2) BHF 7-2(7)95

CONTRACT AMOUNT: $ 718,227.50

PROJ. NAME: HIGGINS AVE. & MADISON ST.

CONTRACTOR: SLETTEN CONST. CO.

LENGTH:

FROM (town): GREAT FALLS, MONT.

COUNTY: MISSOULA

AWARD DATE: 9-30-81

CONTRACT TIME: 152

DATE WORK STARTED: 5-25-82

ORDER TO PROCEED DATE: 10-21-81

PROBABLE COMPLETION DATE: 8-31-83

% COMPLETE: 60%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 78%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 15

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. MAART

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DOH
MISSOULA, MONT.

GENERAL: THE CONTRACTOR IS ENGAGED IN CLASS "A" BRIDGE FLOOR REPAIR @ HIGGINS AVE. & MADISON ST.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1180

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NO.: M-OP-8199(2)4.3

PROJ. NAME: Grant St — Southave

LENGTH: 0.00 miles

COUNTY: Missoula

CONTRACT TIME: (Date) 8-25-83

ORDER TO PROCEED DATE: 6-17-83

% COMPLETE: 0

% TIME USED:

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 67,306.65

CONTRACTOR: Lewis Construction Company

FROM (town): Great Falls

AWARD DATE: 6-17-83

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 8-25-83

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 0-3

ADDRESS: PO Box 7039
Missoula Mont.

GENERAL: Contractor plans to Begin project July 11, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kalamazoo Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: NHP 1-1(12) & MNHP 1-1(3) 11

PROJ. NAME: Yazoo River & Kalamazoo River

LENGTH: 0

COUNTY: Lincoln

CONTRACT TIME: capitol 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 100% & 1% contract 59% total

% TIME USED: NH

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $103,000.00

CONTRACTOR: Sunshine Painting & Const.

FROM (town): Grand Haven, Mt. 49405

AWARD DATE: 11-30-82

DATE WORK STARTED: 5-13-83

PROBABLE COMPLETION DATE: 8-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bannick

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Dept. of Highways
Kalamazoo, Mich.

GENERAL: Painting on the Yazoo River Bridge was [illegible] 6-9-83. The crew began work on the Kalamazoo River Bridge while the paint issue was resolved for the Kalamazoo River Bridge.

Office work is being conducted to prepare final estimate for [illegible] when all work completed by the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: F1-1(8) 20
CONTRACT AMOUNT: $ 59,381.50
PROJ. NAME: LIBBY-TROY SLIDE
CONTRACTOR: FORREST D. PUMMER INC.
LENGTH: ~
FROM (town): LIBBY, MT.
COUNTY: LINCOLN
AWARD DATE: MAY 31, 1983
CONTRACT TIME: 30 WORK DAYS
DATE WORK STARTED: JUNE 15, 1983
ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE: JULY 15, 1983
% COMPLETE: 60
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 23
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 15
NO. HOURS PER SHIFT: 8-12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. CHRISINGER
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Box 400
KALISPELL, MT. 59901

GENERAL: CONTRACTOR STARTED ROCK EXCAVATION AT STATION 814± ON JUNE 20 WITH THE MAJORITY OF MATERIAL TO BE REMOVED BY JUNE 30. WILL START WORK ON GABION MESH FENCE ON 7-5-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: HES 1-1(9) 60

CONTRACT AMOUNT: $ 14,479.00

PROJ. NAME: EAST OF LIBBY

CONTRACTOR: FRANK GURNEY INC.

LENGTH: 0.11 MILES

FROM (town): SPOKANE, WASH.

COUNTY: LINCOLN

AWARD DATE: MARCH 31, 1983

CONTRACT TIME: 20 WORK DAYS

DATE WORK STARTED: JUNE 8, 1983

ORDER TO PROCEED DATE: APRIL 21, 83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 2

% TIME USED: 55

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: JUNE 16, 83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: JUNE 17, 1983

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: E. CHRISINGER

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 400
KALISPELL, MT. 59901

GENERAL: FINAL WAS SUBMITTED FOR DISTRICT CHECKING ON JUNE 17, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NO.: F 5-2(20)31

PROJ. NAME: St. Ignatius - North

LENGTH: 6.2 Miles

COUNTY: Lake

CONTRACT TIME: 30 Work Days

ORDER TO PROCEED DATE: June 21, 83

% COMPLETE: 3

% TIME USED: 17

NO. MEN EMPLOYED: 8

CONTRACT AMOUNT: $ 774,886.05

CONTRACTOR: Riverside Contracting, Inc.

FROM (town): Paradise, Mt.

AWARD DATE: May 31, 1983

DATE WORK STARTED: June 20, 1983

PROBABLE COMPLETION DATE: August 15, 83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Sub Contractor, Konitz Construction Co. began crushing operations on June 20. Sub Contractor, Rainbow Construction Co. began setting construction signs on June 23, 1983. Riverside Contracting anticipates starting digout work on June 30.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: F5-3(11)93

PROJ. NAME: KALISPELL - SOUTH

LENGTH: 16.9 MILES

COUNTY: LAKE & FLATHEAD

CONTRACT TIME: 120 W.D.

ORDER TO PROCEED DATE: 6-14-82

% COMPLETE: 22

% TIME USED: 14

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,143,985.90

CONTRACTOR: EMPIRE SAND & GRAVEL

FROM (town): BILLINGS

AWARD DATE: 5-21-82

DATE WORK STARTED: 9-7-82

PROBABLE COMPLETION DATE: 9-1-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.P. ROAT

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: KALISPELL

GENERAL: NO WORK ON PROJECT THIS PAST PERIOD. EQUIPMENT AND HOT PLANT PARTS BEGAN ARRIVING ON 6-28-83. HOT PLANT OPERATIONS ARE SCHEDULED TO BEGIN THE WEEK OF JULY 5.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: MBP 5-3(14) 128 MBP 1-1(10) 45, MBP 33-1(1) 10 & CONTRACT AMOUNT: $34,665.00

PROJ. NAME: Whitefish River Bridges Libby Creek, B.N. overpass CONTRACTOR: Sunshine Painting & const.

LENGTH: 0 FROM (town): Great Falls, Mt. 59405

COUNTY: Lincoln & Flathead AWARD DATE: 11-30-82

CONTRACT TIME: Complete 9-1-83 DATE WORK STARTED: 6-6-83

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 95% 0% & 100% (contract 72.5% total) NO. DAYS WORKED PER WEEK: 5

% TIME USED: NA NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 NO. HOURS PER SHIFT: 8-9

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Dept. of Highways Kalispell, Mt. 59901

GENERAL: Office work on various contracts to prepare final estimates for submittal when all work completed by the contractor.

Painting on the Whitefish River Bridge was started on 6-6-83 & completed 6-10-83.

Painting on the Libby Creek Bridge begin 6-13-83 & will be completed shortly weather permitting.

Contractor plans to begin on the B.N. overpass & possibly the Kootenai River when the Libby Creek Bridge is completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal. Const. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: MBP 6-1(17)56

PROJ. NAME: Thompson River Bridge

LENGTH: 0

COUNTY: Sanders

CONTRACT TIME: complete 9-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 20,900.00

CONTRACTOR: Sunshine Painting & Const.

FROM (town): Great Falls, Mt. 59405

AWARD DATE: 11-30-82

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 8-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: Work has not yet started for this Bridge painting contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1983

PROJECT NO.: F 6-1(10) 75
PROJ. NAME: PLAINS - SAFETY
LENGTH: 1.6
COUNTY: SANDERS
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 35 %
% TIME USED: 45 %
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 10-31-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 826-5619
ADDRESS: P.O. BOX 767
PLAINS, MONT.
59859

GENERAL: THE CONTRACTOR HAS BEEN DRILLING & BLASTING THROUGHOUT THE PROJECT IN THE ROCK AREAS, EXCAVATING AND PLACING EMBANKMENT FROM STA. 125+00 TO STA. 156±, 208± TO 235+00, 174± TO 206±. STARTED CRUSHING 1½" BASE ON JUNE 28TH

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: SMP 1899-82
CONTRACT AMOUNT: $ 203,375.00
PROJ. NAME: MAINT. STOCKPILES
CONTRACTOR: SCHELLINGER CONST CO
LENGTH: ~
FROM (town): COLUMBIA FALLS
COUNTY: GLACIER, LAKE, FLATHEAD
AWARD DATE: 10-29-82
CONTRACT TIME: 85 W.D.
DATE WORK STARTED: 1-18-83
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: NOV 1, 1983
% COMPLETE: 99
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 86
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 8-12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.P. ROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 2-3
ADDRESS: KALISPELL

GENERAL: WORK THIS PAST PERIOD CONSISTED OF CRUSHING AND STOCKPILING ½" CTS TYPE A GR-4 WEST OF CUT BANK IN PIT NO 1810-09. CRUSHING WAS COMPLETED ON 6-9-83, COMPLETING THIS ITEM. SEEDING REMAINS TO BE DONE ON 2 SITES IN GLACIER COUNTY AND CANNOT BE DONE UNTIL OCT 31 AS PER RECLAMATION PLAN OF GLACIER COUNTY ON PIT NO 1810-48.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: RS 508-1 (4)

DATE SURVEY AUTHORIZED: JULY 24, ~~1983~~ 1981

PROJ. NAME: LIBBY N/W

DATE WORK STARTED: NOV. 5, 1981

LENGTH: 10.5 MILES

ESTIMATED COMPLETION DATE: PENDING

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: L. CHRISINGER

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: BRF 1-1 (15) 57

DATE SURVEY AUTHORIZED: 4-4-83

PROJ. NAME: FISHER RIVER BRIDGE

DATE WORK STARTED: 6-15-83

LENGTH: 0.5 MILE

ESTIMATED COMPLETION DATE: 10-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. P. ROAT

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 - 4 AS AVAILABLE

% COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1 (1) 34 Jackson No.	Pl. mix overlay & widening	Field Review	0	70	8/84
M 0299 (4) Ana Urban Sts.	P.M.S. Grading & drainage	P.I.H.	16	10.3	1/85
F 50-2 (14) 55 Gallatin Canyon Rd.	P.M.S. overlay & dipouts	P.I.H.	8	5.7	5/84
S 549-1 (1) 0 Whitehall So.	Grading, Gravel Surf. & Pl. mix Base	P.I.H.	0	0	—
F 22-1 (10) 43 Twin Br. No.	P.M.S. overlay & widening	P.I.H.	0	35	9/84
F 47-1 (1) 0 Ana.-Wm. Spgs.	P.M.S. overlay	P.I.H	0	50	8/84
F 85-1 (2) 0 Jack Rabbit Lane	P.M.S. overlay grading & widening	P.I.H.	0	~~[illegible]~~	8/84
IR 90-4 (37) 230 Homestake Pass E&W	P.M.S. overlay dipouts & guardrail	P.I.H.	40	50	8/83
IR 90-5 (45) 256 Cardwell East	P.M.S. overlay, dipouts & guardrail upgrading	P.I.H.	48	15	3/84
IR 90-6 (45) 307 Bozeman No. Side E.E.	P.M.S. overlay & signing	P.I.H.	16	1	3/84
F 86-1 (5) 3 Bridger Canyon Rd.	Reconstr. & Slide Correction	P.I.H	0	50	11/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1983

PROJECT NO.: M1212(3)
CONTRACT AMOUNT: $ Not Let
PROJ. NAME: Kagy Blvd
CONTRACTOR:
LENGTH: 1.2 mi.
FROM (town):
COUNTY: Gallatin
AWARD DATE:
CONTRACT TIME:
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Olson
TELEPHONE: 586-5074
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: P.O. Box 1110
Bozeman

GENERAL: R/W Line has been Referenced & Run in including Const. Permit Limits. Slope staking is in progress and Complete from Sta. 4+00 to 40+00

Utility crews are moving or Relocating Telephone Cable and Power lines.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: ER 8-1(83)081 U2 ER 8-2(23)081
PROJ. NAME: Flood Damage Repair Garrison & MacDonald/Puss
LENGTH: 8.0 Miles
COUNTY: Powell & Lewis & Clark
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-22-82
% COMPLETE: 90
% TIME USED: 96
NO. MEN EMPLOYED: None this period
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $ 221,964.00
CONTRACTOR: Skinner Enterprises
FROM (town): Helena, MT
AWARD DATE: 4-1-82
DATE WORK STARTED: 5-24-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: None This Period
NO. SHIFTS PER DAY: " " "
NO. HOURS PER SHIFT: " " "
TELEPHONE: 494-3224 Ext. 29
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: No work this period. Contractor shut-down due to extreme wet conditions from melting snow.

All Items are 100% complete except as follows for Items & Percent Complete: Clean Culvert Pipe - 1%, Check Underdrains - 16%, Clean Underdrains - 13%, Clean Drop Inlets - 0%, Seeding - 0%, Fertilizing - 0%, Condition Seedbed - 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1983

PROJECT NO.: F 8-2(22)28 Unit 2

CONTRACT AMOUNT: $ 1,108,316.00

PROJ. NAME: MacDonald Pass East & West

CONTRACTOR: American Asphalt, Inc.

LENGTH: 6.7 Miles

FROM (town):

COUNTY: Powell & Lewis and Clark

AWARD DATE: May 9, 1983

CONTRACT TIME: 70 days

DATE WORK STARTED: June 9, 1983

ORDER TO PROCEED DATE: May 31, 1983

PROBABLE COMPLETION DATE: Sept. 30, 1983

% COMPLETE: 7%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 26%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 782-2797

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: 1940 "C" Street
Butte, Montana

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-83

PROJECT NO.: I-15-1 (27) 58 U-1
I-15-1 (54) 51 U-2

PROJ. NAME: Dillon So. (So. Sect.)
~~Pipe Organ No. (No. Sect.)~~

LENGTH: 5.7 Miles

COUNTY: Beaverhead

CONTRACT TIME: 200 W. D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 97

% TIME USED: 97

NO. MEN EMPLOYED: 4 To 20

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,316,245.38

CONTRACTOR: Beyers General Constructors Inc.

FROM (town): Butte, Mont. 59702

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-6-81

PROBABLE COMPLETION DATE: 7-8-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 4 To 14

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 683-6290

ADDRESS: P. O. Box 1342
Dillon, Mont. 59725

GENERAL: Everything has been completed on this project except cleanup work . The traffic is traveling the new project , with no problems. There is a small amount of fencing to be finished yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1983

PROJECT NO.: I-15-1(27)58W2 F89-1(4)0

PROJ. NAME: DILLON SOUTH (NO. SECT.) DILLON "I" CONN.

LENGTH: 31

COUNTY: BEAVERHEAD

CONTRACT TIME:

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 47.4

% TIME USED: 61.7

NO. MEN EMPLOYED: 30±

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,977,999.79

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: Nov. 83

NO. DAYS WORKED PER WEEK: 5 or 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

TELEPHONE: 683-2078

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: DILLON, MT.

GENERAL: GENERAL CONSTRUCTORS (PRIME) FINISHING ROADWAY TO SUBGRADE BLUE TOPS, PLACING TOPSOIL, INSTALLING CONC. SLOPE PROTECTION & GENERAL CLEAN UP.

JIM GILMAN CO. (SUB) CRUSHING & PLACING 3" C.B.C. 290± to 325± & 1½" C.B.C. 184± to 289± PLUS A LINE & SO. I'CHGE RAMPS.

HEAVY RAINS EVERY FEW DAYS HAVE HAMPERED CONSTRUCTION OPERATIONS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-83

PROJECT NO.: I15-1(27)58 U-2
PROJ. NAME: Dillon South (No. Sec.)
LENGTH: 3.6 miles
COUNTY: Beaverhead
CONTRACT TIME: 256 working days
ORDER TO PROCEED DATE: April 16, 1982
% COMPLETE: 79
% TIME USED: 62
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,332,787.95
CONTRACTOR: Beyer's General Constructors Inc.
FROM (town): Butte, Montana 59702
AWARD DATE: March 5, 1982
DATE WORK STARTED: March 26, 1982
PROBABLE COMPLETION DATE: Oct. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 683-4447
ADDRESS: P.O. Box 465
Dillon, Montana 59725

GENERAL: "STRUCTURES"

Poindexter Slough: Stripping north and southbound base of deck forms and general cleanup of the work area. Grade Separation: Stripping southbound base of deck forms. Formed bent 2 & 3 northbound crossbeams and base of deck forms. Placed crossbeam reinforcing steel and Class "AD" Concrete this completes the Class "AD" Concrete item for these structures. Also, placed and tied superstructure reinforcing steel and Class "BD" Deck Concrete. South Dillon Interchange: Tying barrier reinforcing steel. Bridge over Union Pacific Railroad: Stripping base of deck forms. Bridge over Blacktail Beer Creek: Tying barrier reinforcing steel. Park Street Separation: Set all the Prstressed Beams for the north and southbound structures. Strarted forming bents no. 1 & 4 northbound backwalls.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-83

PROJECT NO.: I15-1(27)58 U-2

PROJ. NAME: Dillon South (No. Sec)

LENGTH: 3.6 miles

COUNTY: Beaverhead

CONTRACT TIME: 256 working days

ORDER TO PROCEED DATE: April 16,1982

% COMPLETE: 79

% TIME USED: 62

NO. MEN EMPLOYED: 14

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,332,787.95

CONTRACTOR: Beyer's General Constructors Inc.

FROM (town): Butte,Montana 59702

AWARD DATE: March 5, 1982

DATE WORK STARTED: March 26, 1982

PROBABLE COMPLETION DATE: Oct. 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 683-4447

ADDRESS: P.O. Box 465
Dillon,Monata 59725

GENERAL: "STRUCTURES"

Percentages complete for these items are as follows: Structure Excavation Type I 50%; Prebore 100%; Test Pile 12" 100%; Furnish Pile 100%; Drive Pile 100%; Test Pile 14" 100%; Furnish Pile 100%; Drive Pile100%; Reinforcing Steel 85%; Class "AD" Concrete 88%; Work Bridge 75%; Bridge Survey 40%; 70' Prstressed Beams Type "A" 100%; 45' Prestressed Beams Type IV 100%; 95' Prestressed Beams Type IV 100%; 60' Prestressed Baems Type "A" 100%; 75' Prestressed Beams Type "A" 100%; 65' Prestressed Beams Type "A" 100%; 40' Prestressed Beams Type "A" 100%; Traffic Control-Flagging 16%; Class "BD" Concrete 71%; Protective Coat 70%; Structural Steel 75%; Pervious Backfill Material 100%. The contractor worked 20 (20), eight (8) hour shifts employing an avrage of fourteen (14) men.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1983

PROJECT NO.: I IG 15-3(32)157 U2
I 15-3(29)160 U5
I 15-3(31)164

PROJ. NAME: Basin East- Boulder West & Boulder Int. Revision

CONTRACT AMOUNT: $ 1,424,462.39

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 5.4 Miles

FROM (town): Sheriden, Wyo.

COUNTY: Jefferson

AWARD DATE: July 15, 1980

CONTRACT TIME: 280 Working Days

DATE WORK STARTED: Aug. 11, 1980

ORDER TO PROCEED DATE: July 15, 1980

PROBABLE COMPLETION DATE: Sept. 15, 1983

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 98

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 22

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 29, 1982

PROJECT MANAGER: William G. Bork

TELEPHONE: 225 - 3962

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: P. O. Box 26
Boulder, Montana
59632

GENERAL: Fence is 100% complete
Seeding is 99% complete
Open Graded Friction Course is 100% complete
Paint Striping is 100% complete
Plastic Pavement Marking is 100% complete

Contractor finished OGFC on June 22, 1983 and has dismantled and shipped the hot plant. Contractor is in the process of reclaiming gravel pit.

All that remains on the project is reclamation and seeding of gravel pit and one borrow pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-83

PROJECT NO.: IR 15-4(55)200 IR 15-4(59)217

PROJ. NAME: ~~HELENA NORTH~~ WOLF CRK CANYON

LENGTH: 28.7

COUNTY: LEWIS & CLARK

CONTRACT TIME: 100 WORKING DAYS

ORDER TO PROCEED DATE: 6-23-83

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $3,988,151

CONTRACTOR: HILDE CONST. CO., INC.

FROM (town): GREAT FALLS, MT

AWARD DATE: 5-31-83

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: A.G. REATHER

TELEPHONE: 449-3031

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: 2701 PROSPECT HELENA MT 59620

GENERAL: A PRECONSTRUCTION MEETING WILL BE HELD 7-8-83 IN BUTTE. A 5 MAN CREW HAS RAN LINE CONTROL POINTS ON HELENA NORTH & WOLF CREEK CANYON AND ARE APPROXIMATELY 90% COMPLETE. AIR QUALITY PERMIT APPLICATIONS HAVE BEEN SUBMITTED BUT NOT APPROVED YET.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: FR 29-1(8)0 U-2
PROJ. NAME: Virginia City-Ennis
LENGTH: 7.7 Mi
COUNTY: Madison
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 6/14/83
% COMPLETE: 84
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 761,097.65
CONTRACTOR: Konitz Contracting
FROM (town): Lewistown
AWARD DATE: 5/21/82
DATE WORK STARTED: 8/11/82
PROBABLE COMPLETION DATE: 7/8/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman Mt. 59715

GENERAL: The Contractor, Konitz Contracting plans on beginning Cover & Seal 7/5/83, Striping 7/8/83.

RECEIVED
JUN 28 1983
DEPT. OF HIGHWAYS
Butte, Montana 59701

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: F 29-4 (7) 84
PROJ. NAME: Harrison Ave.-Butte
LENGTH: 3.1
COUNTY: Silver Bow
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 48
% TIME USED: 40
NO. MEN EMPLOYED: 74
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,152,024.82
CONTRACTOR: Jim Lilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-31-83
PROBABLE COMPLETION DATE: 10-21-83
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 494-3224 EXT. 29
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Work consisted of Street Excavation, Graveling, Light & Signal, Paving, Curb & Gutter, Sidewalk & Surfacing Replacement back of sidewalk.
Items & Percentage of completion are as follows: Grading - 77%, Drainage - 98%, Surfacing - 51%, Lighting & Signing - 50%, Concrete - Curb, Sidewalk, & Etc. - 32%
Utility Work - Utility Agreement for relocation is 100% Complete, however the Telephone Co. is relocating a 600 pair buried communications cable by Extra Work Order that is in conflict in the Sub-grade between Sta. 80+92 to Sta. 96+67.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-24-83

PROJECT NO.: IR-90-4(35)206
PROJ. NAME: OPPORTUNITY - BUTTE
LENGTH: 12.7 MILES
COUNTY: DEER LODGE & SILVER BOW
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 58
% TIME USED: 64
NO. MEN EMPLOYED: 42
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,930,748.02
CONTRACTOR: HILOE CONSTR. CO.
FROM (town): GREAT FALLS
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: V. ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 782-1797
ADDRESS: BUTTE, MONTANA

GENERAL: ALL CRACK-SEALING AND DIGOUTS HAVE BEEN COMPLETED. THE 1ST LIFT OF PLANT MIX ON THE MAINLINE WAS COMPLETED ON 6-16-83. THE 2ND LIFT WILL BE COMPLETED ON THE EB LANE AS OF THIS DATE. GUARDRAIL AND SIGNING REVISIONS ARE IN PROGRESS THROUGHOUT THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-83

I 90-7(37)350 U1

PROJECT NO.: RS BRS 563-1(3)0 U2 CONTRACT AMOUNT: $ 5,790,026.97

PROJ. NAME: SPRINGDALE-BIG TIMBER (W. SECT.) SPRINGDALE-HUNTER'S HOT SPG. CONTRACTOR: WICKENS BROTHERS

LENGTH: 4.8 MI. FROM (town): LEWISTOWN, MT.

COUNTY: SWEET GRASS & PARK AWARD DATE: 2-28-81

CONTRACT TIME: 230 W.D. DATE WORK STARTED: 3-11-81

ORDER TO PROCEED DATE: 4-16-81 PROBABLE COMPLETION DATE: ~

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: ~

% TIME USED: 92 NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~ NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 5-16-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-8-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. SITTON TELEPHONE: 222-7085

NO. OF ENG. PERSONNEL EMPLOYED: ADDRESS: 1122 WEST FRONT BOX 3
LIVINGSTON, MT. 59047

GENERAL: FINAL DATA IS IN BUTTE DIST. OFFICE & CHECKING WILL COMMENCE ON 7-5-83.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 8-16-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1983

PROJECT NO.: I-90-7(37)350 U-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 95%
% TIME USED: 88%
NO. MEN EMPLOYED: 20-25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,156,442.68
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: 7-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 5 to 8

TELEPHONE: 222-7085
ADDRESS: 1122 West Front Box 3
Livingston, MT 59047

GENERAL: Completed paving on 6-24-83. Contractor is cleaning up on project and in the process of tearing down the Hot plant. Guardrail and signing will start about the first week of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1983

PROJECT NO.: SMP 0199-82

CONTRACT AMOUNT: $ 197,125.00

PROJ. NAME: Maint. Stockpiles

CONTRACTOR: Dugdale Construction Co.

LENGTH: Stockpiles Various

FROM (town): Butte, MT.

COUNTY: 4 Counties

AWARD DATE: October 29, 1982

CONTRACT TIME: 80 days +2 contract ex.

DATE WORK STARTED: Jan. 3, 1983

ORDER TO PROCEED DATE: Nov. 19, 1983

PROBABLE COMPLETION DATE: July 8, 1983

% COMPLETE: 93.6%

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 136.6%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: 1940 "C" Street
Butte, Montana

GENERAL: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2109 ~~2130~~

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 24, 1983

PROJECT NO.: RS-375-1(2)0 ABU 1807-(1)

PROJ. NAME: Continental Drive

LENGTH: 4.8 Miles

COUNTY: Silver Bow.

CONTRACT TIME: 60 Working Days

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 66.5

% TIME USED: 41.7

NO. MEN EMPLOYED: 15

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 572,691.00

CONTRACTOR: Jim Gilman Excav. Inc.

FROM (town): Butte, Mt. 59701

AWARD DATE: March 31, 1983

DATE WORK STARTED: 5-31-83

PROBABLE COMPLETION DATE: 7-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin Brazell

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Butte, Mt 59701

GENERAL: The contractors beagn on May 31st on removal of the old Bituminous mat and completed it by 6-16-83. The 3/4 In. Top Surf is also complete except for a small amount to be used for sloping shoulder to new mat. The plant mix is on 3.6 miles and 1st lift. on the other 1.2 miles & will be completed in about one day's work. The seal & cover will be done after curing time has elapsed. Then the painting will also be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: SR 540-1(2) 7
PROJ. NAME: East River Road
LENGTH: 10.3 mi.
COUNTY: Park
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8/17/82
% COMPLETE: 100
% TIME USED: 70
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings Mt.
AWARD DATE: 7/27/82
DATE WORK STARTED: 9/7/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 6/24/83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 6/24/83
PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt 59715

GENERAL: Meyer Const. Co. began Cover & Seal 6/20/83, finished 6/22/83. Lewis Const Co. Striped the Project 6/24/83. This Completed the Contract.
3 Men working on Final

RECEIVED
JUN 28 1983
DEPT. OF HIGHWAYS
Butte, Montana 59701

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-83

PROJECT NO.: M1212 (4)

DATE SURVEY AUTHORIZED: 5-10-82

PROJ. NAME: Kagy Blvd 19th to 3rd

DATE WORK STARTED: 4-26-82

LENGTH: 1.5 miles

ESTIMATED COMPLETION DATE: 6-3-83

DATE SUBMITTED TO DISTRICT: 6-8-83

PROJECT MANAGER: Olson

TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: M1212(4) DATE SURVEY AUTHORIZED: ~

PROJ. NAME: KAGY BLVD. 3RD-19TH. DATE WORK STARTED: NO CREW ASS.

LENGTH: ~ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1983
STRUCTURES ONLY

PROJECT NO.: M1212-(3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: KAGY BOULVARD DATE WORK STARTED: JUNE 23, 1983

LENGTH: 0.001 - STRUCTURE ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 6-28-83

PROJECT MANAGER: JERRY BRANNY TELEPHONE: 222-7085

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 2 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

RECEIVED
JUN 28 1983
DEPT. OF HIGHWAYS

46

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: I-90-7(21)339 DATE SURVEY AUTHORIZED: 6/15/83

PROJ. NAME: SPRINGDALE-WEST. DATE WORK STARTED: NO CREW ASS.

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: CARDWELL EAST. DATE WORK STARTED: NO CREW ASS.

LENGTH: 7.0 EAST ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: HOMESTAKE PASS E&W DATE WORK STARTED: NO CREW ASS

LENGTH: 10 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: BRF 84-4(2)28 DATE SURVEY AUTHORIZED: 5/24/83

PROJ. NAME: GALLATIN RIVER BRIDGE WEST OF FOUR CORNERS DATE WORK STARTED: NO CREW ASS

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1983
STRUCTURES ONLY

PROJECT NO.: F BRF 59.1 (5) 7 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: CLIFF PARK SOUTH DATE WORK STARTED: 5-23-83

LENGTH: .06 MILE - STRUCTURES ESTIMATED COMPLETION DATE: 7-8-83

DATE SUBMITTED TO DISTRICT: 6-28-83

PROJECT MANAGER: HARRY BRANUM TELEPHONE: 222-7085

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 75 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/30/83

PROJECT NO.: F-19-1(4) DATE SURVEY AUTHORIZED: 3/2/83

PROJ. NAME: WEST VALLEY - ANA. DATE WORK STARTED: NO CREW ASS.

LENGTH: 47 MILES ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

RECEIVED
JUL 5 1983
CONSTRUCTION BUREAU

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/83

PROJECT NO.: H.E.S. 1(6)1

DATE SURVEY AUTHORIZED: —

PROJ. NAME: Jct. F.A.P. 86 & F.A.S. 534

DATE WORK STARTED: No Crew Ass.

LENGTH: —

ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: —

TELEPHONE: —

NO. PERSONNEL ASSIGNED: —

% COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/83

PROJECT NO.: BRF 8-1(19)22

DATE SURVEY AUTHORIZED: 6/8/83

PROJ. NAME: Little Black Foot Bridge

DATE WORK STARTED: No Crew Ass.

LENGTH: —

ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: —

TELEPHONE: —

NO. PERSONNEL ASSIGNED: —

% COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	8/15/83
RF 60-2(3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	128	30	12/1/83
FR 24-3(1) 109 Bowman's Corner - N.E.	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	242	80	7/30/83
FR 24-3(3) 76 Rogers Pass-E (West Section)	Widen. Gravel Surf., PMBS	Field Review	0	5	4/1/84
F 1-4(1) 280 Shelby - East	Widen, Slope Flattening PMBS	Final P.I.H.	0	79	9/31/83
RS 348(18) 5 Mi. So. - Ft. Benton-So.	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	40	12/30/83
F 3-1(6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	10/15/83
RS 218-1( ) Conrad - East	PMBS Overlay Approach Flattening	Final Checking	16	90	7/8/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: M 5212 (1)

DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls-South Arterial

DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles

ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: M 5225 (1)

DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315

DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Mile

ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 7

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130 Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: FR 60-2(8)71 DATE SURVEY AUTHORIZED: 2-6-80

PROJ. NAME: Belt East & West DATE WORK STARTED: 3-6-81

LENGTH: 10.6 Miles ESTIMATED COMPLETION DATE: 7-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 453 - 2573

NO. PERSONNEL ASSIGNED: 11 % COMPLETE: 99

Taking cross sections and additional topog. as required.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/83

PROJECT NO.: BS 4-4-1(1)15 DATE SURVEY AUTHORIZED: 1/10/83

PROJ. NAME: Beaverung - Bear DATE WORK STARTED: 3/23/83

LENGTH: 5.9 miles ESTIMATED COMPLETION DATE: 7-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Benson TELEPHONE: 338-2610

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/83

PROJECT NO.: F 58-1 (3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hudson Bay Divide - S. DATE WORK STARTED: 10-24-80

LENGTH: 4.2 ± ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: BRANDT TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 13

ON SUSPEND WORK STATUS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130 Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~July 4, 1983~~

PROJECT NO.: FR 10-2(3)51 DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 9-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 453 - 2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1

No work as personnel are assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: HES 9-2(4)45 DATE SURVEY AUTHORIZED: Jan. 21, 1983

PROJ. NAME: North of Augusta DATE WORK STARTED: April 22, 1983

LENGTH: 0.23 miles ESTIMATED COMPLETION DATE: June 1, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/4/83

PROJECT NO.: HES 3-2 (12) 49 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: 8 mi. North of Choteau DATE WORK STARTED: 6/6/83

LENGTH: 0.12 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/4/83

PROJECT NO.: IR 15-7 (22) 334

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Conrad N. & S.

DATE WORK STARTED: 5/16/83

LENGTH: 9 miles

ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Hammerbacker

TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: IR 15-7(21)312

DATE SURVEY AUTHORIZED: Jan 31, 1983

PROJ. NAME: Brady North & South (North bound Lanes)

DATE WORK STARTED: Mar. 18, 1983

LENGTH: 0.57 miles

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: S. W. Newton

TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 63%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: IR 15-6(17)291 U-1
IR 15-6( )303

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay
North of Power

DATE WORK STARTED: 6/28/83

LENGTH: 7.8 miles

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: * 35

* All work completed that can be done at this time. Centerline will be run prior to Const.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: IR 15-5(80)257

DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay
Cascade-Ulm

DATE WORK STARTED: 6/16/83

LENGTH: 21.7 Miles

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 4-9

% COMPLETE: * 45

* All work completed that can be done at this time. Centerline will be run prior to Const.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: IR 15-4(61)229 DATE SURVEY AUTHORIZED: Mar. 14, 1983

PROJ. NAME: Auguata Interchange North DATE WORK STARTED: May 4, 1983

LENGTH: 18.7 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 1

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/4/83

PROJECT NO.: IR 15-5 (79) 291 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Vaughn-North DATE WORK STARTED: 6/16/83

LENGTH: 10.1 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: IR 15-5(76) 283
PROJ. NAME: Great Falls-Vaughn Rehabilitate Test Sections
LENGTH: 1.3 Miles
COUNTY: Cascade
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 36
% TIME USED: 72
NO. MEN EMPLOYED: 15-25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,059,520.15
CONTRACTOR: United Matls. of Gt. Falls, Inc.
FROM (town): Great Falls
AWARD DATE: February 28, 1983
DATE WORK STARTED: 3/31/83
PROBABLE COMPLETION DATE: 7/29/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 2-8

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Hauling of Spec. Borrow was completed 6-9-83 with gravel operations beginning that same date. 4" CBC is 100% complete between Sta. 1077+00 & Sta. 1087+00. Between Sta. 1093+00 & Sta. 1117+50 4" CBC has been placed in all but those areas requiring asphalt membrane. 4" CBC will be completed after application of the rubber membrane. 4" CBC is approx. 50% complete to date. Asphalt rubber membrane application is anticipated to begin week of 7/5/83. Impervious PVC Fabric is 88% complete. Progress has been hampered by hard shale & sandstone layers throughout. Trenching is being done with a 12" backhoe in lieu of 6" trencher to achieve required depth. Widening of trench has resulted in trench cave-ins because of excessively wet soil in this area, which in turn has resulted in considerably more backfilling. During this reporting period, progress has been further hampered by 2 days of rain and due to picketing by the operators union, which suspended work an additional 6 days.

EQUIP.: 1-Scraper; 1-Patrol; 1-Backhoe (Drott); 1-Trencher; 1-Water Truck; 5-End Dumps; 1-Compressor; 1-F.E. Ldr.; 1-AC Garden Tractor

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/29/83

PROJECT NO.: FR 1-3(5)198

PROJ. NAME: GLACIER CO. LINE-E.

LENGTH: 6.7 MILES

COUNTY: GLACIER & FLATHEAD

CONTRACT TIME: 25 + 18 WD

ORDER TO PROCEED DATE: 10-21-81

% COMPLETE: 96

% TIME USED: 95

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 908,253.20

CONTRACTOR: KONITZ CONTR. INC.

FROM (town): LEWISTOWN

AWARD DATE: 9-30-81

DATE WORK STARTED: 6-30-82

PROBABLE COMPLETION DATE: 7/15/83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BERNDT

TELEPHONE: 338-2610

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: DEPT OF HIGHWAYS
BROWNING, MT

GENERAL: NO WORK THIS PAST REPORTING PERIOD

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: F 1-4(5)271

PROJ. NAME: Shelby - West

LENGTH: 7.0 Miles

COUNTY: Toole

CONTRACT TIME: 60 Working Days

ORDER TO PROCEED DATE: June 21, 1983

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30

CONTRACTOR: Baltrusch Const. Co., Ing.

FROM (town): Havre, Mt.

AWARD DATE: May 31, 1983

DATE WORK STARTED: N/A

PROBABLE COMPLETION DATE: 7/1/84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453 - 2573

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The Contract was let May 26, 1983. Award date was May 31, 1983. The Pre-Construction Conference was held on June 17, 1983. Work is expected to start the week of July 4, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 5, 1983

PROJECT NO.: F3-2(8)18 (Bridges)
PROJ. NAME: Fairfield E & W
LENGTH: 5.0
COUNTY: Teton
CONTRACT TIME: See Rand
ORDER TO PROCEED DATE:
% COMPLETE: 75
% TIME USED: See Rand
NO. MEN EMPLOYED: 4 to 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $309,561.60 (Bridges)
CONTRACTOR: Sub Slotten Const. Co.
FROM (town): Gt. Falls
AWARD DATE:
DATE WORK STARTED: 3-21-83
PROBABLE COMPLETION DATE: Aug. 15, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2 to 4

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: All sub structure concrete in place on both structures, decks formed, reinforcing steel in place on both decks and ready to pour both decks, weather permitting. Anticipate pouring deck at 9AM on 7-1-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/1/83

PROJECT NO.: F 3-2 (8) 18

PROJ. NAME: Fairfield E. & W. (East)

LENGTH: 5.0 miles

COUNTY: Cascade/Teton

CONTRACT TIME: 110 W.D.

ORDER TO PROCEED DATE: April 18, 1983

% COMPLETE: 26

% TIME USED: 36

NO. MEN EMPLOYED: 8

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,492,189.65

CONTRACTOR: Hilde Const. Co.

FROM (town): Great Falls, MT

AWARD DATE: November 30, 1982

DATE WORK STARTED: February 1, 1983

PROBABLE COMPLETION DATE: September 1, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 467-3448

ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor moving equipment onto project 6/28/83. Plans are to begin limited 3 scraper grading operation 6/29/83. Also engaged in replacing and repairing signs throughout the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: BHF 10-1(4) 2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 28
% TIME USED: 30
NO. MEN EMPLOYED: 4 to 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 787,498.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT
AWARD DATE: 9-23-82
DATE WORK STARTED: 4-28-83
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 1-4

TELEPHONE: 452 - 2361
ADDRESS: Box 1359
Gt. Falls MT

GENERAL: Progress is good. Work consisted of removal of delaminations, welding structural steel, placing overlay and protective coat.

A summary of the project: The Southbound lane has been completed and will be open to twoway traffic on July 5th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect.
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 working days.
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 16
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 29
NO. SHIFTS PER DAY: 1 Grading
2 Crushing
NO. MEN EMPLOYED: 30
NO. HOURS PER SHIFT: ~~10 Grading~~
2-12's Crushing
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. OF ENG. PERSONNEL EMPLOYED: 9
ADDRESS: Augusta, Montana

GENERAL: Construction layout and staking are 100% complete. Approaches are 12% staked. Culverts are 100% staked. The contractor is crushing and stockpiling surfacing aggregates, working two twelve hour shifts. Has completed crushing 3/4" Top Surf Gr. 2A and Plant Mix Bit Surf. Gr B. They are crushing the 1/2" Cover Material.

Grading and culvert installation are in progress. Items and percent complete are as follows: Grading 36%; Top Soil-Removal 29%; Culverts 47%; Temporary Fence 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: Structure F 63-2(5)92 U2

CONTRACT AMOUNT: 1,870,957.00 $ 2,764,053.48

PROJ. NAME: Warden Bridge Approaches

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.203 Mi.

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 2-28-83

CONTRACT TIME: 220 Working Days

DATE WORK STARTED: 3-22-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 10-15-83

% COMPLETE: 42

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 20

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 25

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: Box 1359
Great Falls, Mont.

GENERAL: Progress has been good. Work consisted of placing concrete, tying resteel, forming, finishing, setting prest. beams and general cleanup.

A summary of the project: All substructure units are in place; Prest Beams are placed in spans No. 8,9,10,11,19 & 20, the backwall at 21 is placed, supports ~~XXXXXX~~ for nets are being placed and some deck is being Formed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: HES 60-2(6)91 & HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals on 10th Ave. South

LENGTH: 29 Blocks - Street Lights Various Intersections-Signals

COUNTY: Cascade

CONTRACT TIME: 6-15-83 Completion Date

ORDER TO PROCEED DATE: Dec. 20, 1982

% COMPLETE: 100

% TIME USED: 100

NO. MEN EMPLOYED: 4 to 6

ACTUAL COMPLETION DATE: 6-15-83

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corporation

FROM (town): Great Falls, Mt.

AWARD DATE: November 30, 1982

DATE WORK STARTED: February 28, 1983

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 453-2573

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Western Sign Corporation and sub-contractor Cascade Electric Company completed the project on June 15, 1983.

2-man engineering crew engaged in preparing final records and other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF 60-2(5)92 U-2

(APPROACHES) $893,096.00

CONTRACT AMOUNT: $2,764,053.48

PROJ. NAME: Warden Br. Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4

FROM (town): Great Falls, MT.

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220+1 W.D.

DATE WORK STARTED: 3/30/83

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 10/15/83

% COMPLETE: 47

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 22

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 20-25

NO. HOURS PER SHIFT: 8-11

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 2-6

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Sub-Contr. Riverside Contracting placed drain agg. & filter fabric in Drain Ditch Rt. Sta. 65+00 to Sta. 70+00. Due to elev. of water table in this area, drain agg. was used in lieu of the Asphalt lined ditch. Base course gravel is approx. 98% complete with exception of area adjacent to East B.E. Remaining gravel will be placed on completion of work by bridge contr. which is anticipated the week of 7/11/83. Sub-Contr. Livesay Traffic Mtce. has completed installation of all conduit for signals & luminaire installations. Signals @ 2nd St. & 10th Ave. So. were checked & turned on effective 6/6/83. No further work by electrical contr. until arrival of lumin. poles which is anticipated to be week of 8/15/83. Sub-Contr. Utility Builders completed all curb & gutter on project. Approx. 49% of 4" sidewalk has been completed. Remaining sidewalk will be done on completion of Asphalt Paving. Pending test results and progress by bridge contr.; asphalt paving is anticipated to begin week of 7/18/83.

EQUIP.: 2-Cat Patrols; 5-Belly Dumps; 1-End Dump; 1-Sweeper; 2-Raygo Rollers; 2-Water Trucks; 1-F.E. Ldr.; 1-Cat Ldr.; 1-Slip Form Machine

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: ER 60-2(13)081
PROJ. NAME: Belt Cr. X-ing US 87&89
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: Sept. 27, 1982
% COMPLETE: 99
% TIME USED: 76
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: June 2, 1983

CONTRACT AMOUNT: $ 113,000.00
CONTRACTOR: Goodman Const. Co.
FROM (town): Billings, Mt.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 2, 1982
PROBABLE COMPLETION DATE: June 2, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The project was completed on June 2, 1983 with the exception of removing a dike placed for a channel change, which is to be removed as soon as Belt Creek returns to a normal low water flow.

No work on Final Estimate as personnell are assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: SR 223-1(2)1

PROJ. NAME: Fort Benton - Chester

LENGTH: 11.0 Miles

COUNTY: Chouteau

CONTRACT TIME: 70 Working Days

ORDER TO PROCEED DATE: April 18, 1983

% COMPLETE: 66

% TIME USED: 61

NO. MEN EMPLOYED: 10 - 20

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,336.81

CONTRACTOR: Baltrusch Const. Co., Inc.

FROM (town): Havre, Mt.

AWARD DATE: Feb. 28, 1983

DATE WORK STARTED: April 8, 1983

PROBABLE COMPLETION DATE: 8-1-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 453 - 2573

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Type "B" Plant Mix Bit. Surfacing began on June 6, 1983. Pre-Leveling and patching have been accomplished throughout the project. Paving was conducted between sta. 255 to 669 or 72% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: RS 233-1(4) 9

PROJ. NAME: St. Joe Road

LENGTH: 5.8 Miles

COUNTY: Hill

CONTRACT TIME: 60 Working Days

ORDER TO PROCEED DATE: Oct. 18, 1983

% COMPLETE: 100%

% TIME USED: 82%

NO. MEN EMPLOYED: 25

ACTUAL COMPLETION DATE: 6-27-83

CONTRACT AMOUNT: $ 726,129.28

CONTRACTOR: McIntyre Construction Co.

FROM (town): Great Falls

AWARD DATE: September 24, 1982

DATE WORK STARTED: October 25, 1982

PROBABLE COMPLETION DATE: July, 1983

NO. DAYS WORKED PER WEEK: 4

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Gordon Treftz

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 357-2959

ADDRESS: Chinook, Montana

GENERAL: Progress was good this reporting period with Roadbed preparation, 1½" CBC, Plant Mix, Seal & Cover and Striping all 100% complete. Engineering personnel were inspecting and testing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: RS 240-1(2) 11

CONTRACT AMOUNT: $ 852,593.20

PROJ. NAME: Chinook - Cleveland

CONTRACTOR: Baltrusch Const. Co.

LENGTH: 14.2 Miles

FROM (town): Havre

COUNTY: Blaine

AWARD DATE: February 28, 1983

CONTRACT TIME: 60 Working Days

DATE WORK STARTED: May 18, 1983

ORDER TO PROCEED DATE: Apr. 18, 1983

PROBABLE COMPLETION DATE: Sept., 1983

% COMPLETE: 25%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 38%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 20

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Gordon Treftz

TELEPHONE: 357-2959

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Chinook, Montana

GENERAL: Progress was good. The contractor is working on Roadbed preparation which is 80% complete and hauling 1½" CBC Grade 5A which is 55% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 5, 1983

PROJECT NO.: RS-BPS 330-1(5)1
PROJ. NAME: Ulm Bridge & Apps
LENGTH: 0.5
COUNTY: Cascade
CONTRACT TIME: 233 W/D
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 93 (Bridge)
% TIME USED: 64
NO. MEN EMPLOYED: 4 to 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Slatten Const. Co.
FROM (town): Great Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: all of deck poured to date, presently placing rest of barrier rail steel and stripping on interior bays.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: RS-BRS 330-1(5)1

CONTRACT AMOUNT: $1,861,841.20

PROJ. NAME: Ulm Br. Approaches

SUB-CONTRACTOR: Hilde Const. Co.

LENGTH:

FROM (town): Great Falls

COUNTY:

AWARD DATE:

CONTRACT TIME:

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 44

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 64

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5-11

NO. HOURS PER SHIFT: 9-13

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Work accomplished this period included completion of haul and placement of Uncl. Borrow for embankment and installation of 18" Culvert Pipe Sta. 996+00 to 1014+00; topsoil was placed on slope and ditch area; Borrow Area #3 was contoured & topsoiled; and haul & placing of 1½" CBC was completed Sta. 1021+70 to 1030+21. No further work can be accomplished on approaches until Bridge Deck is completed; which is anticipated to be 7/25/83.

Uncl. Borrow - 100%; 18" Pipe - 71%; Topsoil-Salv. & Placing - 69%; 1½" Base Course - 29%

EQUIP.: 1-Loader; 1-TS18 Scraper; 1-Pickup; 1-Dozer; 1-Tractor; 1-#14 Patrol; 1-Water Pump; 1-Service Truck

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 5, 1983

PROJECT NO.: RS-BRS 565-1(3)0
PROJ. NAME: Simms-North (Bridge)
LENGTH: 1.1
COUNTY: Cascade-Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 93 (Bridge)
% TIME USED: See Road
NO. MEN EMPLOYED: 4 to 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $486,280.20 (Bridge)
CONTRACTOR: McIntyre Const. Co.
FROM (town): Gt. Falls
AWARD DATE: See Road
DATE WORK STARTED: 11-5-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Structure completed thru the barrier rail, presently stripping the deck and e-hang, sealed touch up finishing as needed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/4/83

PROJECT NO.: RS-BRS 565-1 (3) 0

CONTRACT AMOUNT: $ 920,779.66

PROJ. NAME: Simms-North

CONTRACTOR: McIntyre Const. Co.

LENGTH: 1.1 miles

FROM (town): Great Falls, MT

COUNTY: Cascade and Teton

AWARD DATE: September 24, 1982

CONTRACT TIME: 150 + 2 W.D.

DATE WORK STARTED: October 12, 1982

ORDER TO PROCEED DATE: October 18, 1982

PROBABLE COMPLETION DATE: August 1, 1983

% COMPLETE: 80

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 39

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker

TELEPHONE: 467-3448

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor hauled and processed 3/4" CTS Gr. 2 A from sta. 27 + 16 to sta. 31 + 50 and sta. 22 + 50 to sta. 23 + 38.

Contractor shot MC-70 prime from sta. 27 + 16 to sta. 31 + 50 and sta. 20 + 70 to sta. 23 + 38 and placing blotter material at same stations.

Contractor began installing embankment protectors 6/28/83.

Plans are to begin paving operations the week of July 11, 1983.

Contractor was also involved in general clean-up work and shaping of slopes the month of June.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: SMP 0899-82

PROJ. NAME: Maintenance Stockpiles

LENGTH: 4 Pits

COUNTY: Chouteau, Lewis & Clark & Cascade

CONTRACT TIME: 70 Working Days

ORDER TO PROCEED DATE: Nov. 19, 1982

% COMPLETE: 100

% TIME USED: 71

NO. MEN EMPLOYED: None

ACTUAL COMPLETION DATE: 3-14-83

CONTRACT AMOUNT: $ 248,465.00

CONTRACTOR: Clark Brothers, Contractors

FROM (town): Victor, Montana

AWARD DATE: October 29, 1982

DATE WORK STARTED: January 13, 1982

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: -

NO. SHIFTS PER DAY: -

NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: March 16, 1983

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 453-2573

ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: The project was completed on June 8, 1983. Final Estimate and Supporting Data submitted to the District office on June 8, 1983 and will be forwarded to Helena on or about July 5, 1983. This is the final report.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: AR 3120-1704-1200
CONTRACT AMOUNT: $ 22,887.50
PROJ. NAME: Str. Repair - Smelter Ave
CONTRACTOR: Frank Feldman
LENGTH: 0.00
FROM (town): Great Falls, Mt.
COUNTY: Cascade
AWARD DATE: 3-31-83
CONTRACT TIME: 30 Days
DATE WORK STARTED: 5-5-83
ORDER TO PROCEED DATE: 4-21-83
PROBABLE COMPLETION DATE: 6-3-83
% COMPLETE: 90
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 40
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T.G. Tomich
TELEPHONE: 452-2361
NO. OF ENG. PERSONNEL EMPLOYED: 1 to 3
ADDRESS: P.O. Box 1359
Great Falls, Mt.

GENERAL: The project was completed on June 8, 1983. Final Estimate and Supporting Data was submitted to the District office on June 23, 1983 and will be forwarded to Helena on or about July 1, 1983. This is the final report.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: MSC 1-2(19)153, MSC 1-3(10)213, MSC 3-4(2)89 & MSC 58-1(4)26

CONTRACT AMOUNT: $ 688,120.00

PROJ. NAME: Maintenance Seal & Cover

CONTRACTOR: American Asphalt, Inc.

LENGTH: 46.2 miles

FROM (town): Missoula, Mt.

COUNTY: Flathead & Glacier

AWARD DATE: May 9, 1983

CONTRACT TIME: 9-1-83 Completion Date

DATE WORK STARTED: June 15, 1983

ORDER TO PROCEED DATE: 5-12-83

PROBABLE COMPLETION DATE: 9-1-83

% COMPLETE: 8

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 35

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7 to 11

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 453-2573 or 338-2610

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Sub-contractor Schellinger Construction began crushing and stockpiling ½" Cover Material for projects MSC 1-3(10)213, MSC 3-4(2)89 & MSC 58-1(4)26, and producing, hauling and stockpiling Sanding Material for projects MSC 1-3(10)213 and MSC 58-1(4)26 on June 15, 1983, and completed producing the Cover and Sanding operations for the above mentioned projects on June 30, 1983. Schellinger Construction plans to move to Kalispell and begin crushing the Cover material for project MSC 1-2(19)153 on July 7, 1983.

American Asphalt, Inc. began installing construction signing on project MSC 3-4(2)89 on June 28, 1983 and plans to begin Seal & Cover operations on this project on July 5, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

PROJECT NO.: MSC 1-4(2) 265
MSC 1-8(4) 467
MSC 10-3(5) 104
Seal & Cover

CONTRACT AMOUNT: $ 262,959.35

PROJ. NAME: Toole, Hill & Phillips Co.

CONTRACTOR: Baltrusch Const. Co.

LENGTH: 16.2 Miles

FROM (town): Havre, Mt.

COUNTY: Toole, Hill & Phillips

AWARD DATE: May 9, 1983

CONTRACT TIME: 9-1-83

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: Sept., 1983

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz

TELEPHONE: 357-2959

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Chinook, Mt.

GENERAL: No work to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 4, 1983

MBP 3-2(11)4

PROJECT NO.: MPB 1-7(3) 410

PROJ. NAME: Teton River Bridge Battlecreek Bridge

LENGTH: 0

COUNTY: Blaine - Teton

CONTRACT TIME: Oct. 1, 1983

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 0

% TIME USED: 40

NO. MEN EMPLOYED: -

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 29,995.00

CONTRACTOR: Hagestad Painting & Drywall, Inc.

FROM (town): Kalispell, Mt.

AWARD DATE: March 31, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 10-1-83

NO. DAYS WORKED PER WEEK: -

NO. SHIFTS PER DAY: -

NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Kelly

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361

ADDRESS: P.O. Box 1359
Great Falls, Mt.

GENERAL: Work has not started. The contractor plans on having the preconstruction conference and begin work the end of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

81

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 22 -3 (1) 81 CULBERTSON - NORTH	P.M.S. OVERLAY	SUBMITTED TO HELENA	16	100	
F 26 -1 (1) 3 SIDNEY BR. EAST N-DAK LINE	GR. GRAVEL P.M.S & DRAIN	PUBLIC HEARING WEDCOMPLETE	116	11	12/30/83
BS 245 -1 (1) 0 JORDAN - NORTHWEST	P.M.S. OVERLAY GR. GRAVEL SURF.	SUBMITTED TO HELENA	70	100	~~7/1/83~~
BS 344 -1 (2) 15 FRDID - WEST	GR. GRAVEL, PMS & DRAIN	Submit TO HELENA	0	70	7/29/83
BF 25 -1 (2) 46 MISSOURI R. BR. NEAR W. Ryal	GR. GRAVEL P.M.S. & DRAIN	PUBLIC HEARING	0	1	12/31/83 ?

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE ✓

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30 - 1983

PROJECT NO.: FR 1-10 (8) 626
CONTRACT AMOUNT: $1,650,279.00
PROJ. NAME: Brockton - East
CONTRACTOR: Meyer
LENGTH: 12.9 Miles
FROM (town): Billings
COUNTY: Roosevelt
AWARD DATE: 08-24-82
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 12-13-82
ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE: 08-15-83
% COMPLETE: 39
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 53
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 32
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Novakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of grade changes, digouts, 3/4" C.T.S. & paving. Items & percent complete are: grade changes - 100%, digouts - 100%, 3/4" C.T.S. - 98% & paving - 47%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: NHP 2-1 (6) 62
PROJ. NAME: MAINT. BR. PAINTING TONGUE RIVER RR.
LENGTH: —
COUNTY: CUSTER
CONTRACT TIME: COMP. DATE 10-1-83
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 0
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 15,200.00
CONTRACTOR: BYRONS CONSTRUCTION
FROM (town): Glendive, Montana
AWARD DATE: 3-31-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. O. Zinke
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: 38 ORR STREET
MILES CITY, MONT.

GENERAL: Contractor has not notified us when he will start work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: FR17-1(1) 3
CONTRACT AMOUNT: $ 1,393,231.45
PROJ. NAME: NASHUA - SOUTHWEST
CONTRACTOR: HILDE CONSTR CO. INC.
LENGTH: 8.9 MILES
FROM (town): GREAT FALLS
COUNTY: VALLEY
AWARD DATE: 06-30-82
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 08-17-82
ORDER TO PROCEED DATE: 07-20-82
PROBABLE COMPLETION DATE: 07-08-83
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 4
% TIME USED: 86
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 26
NO. HOURS PER SHIFT: VARIOUS
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUESCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: NASHUA, MT. 59248

GENERAL: CONTRACTOR HAD HIS CHIP CREW ON THE PROJECT THE MORN. OF 06-27-83. THEY WORKED THREE DAYS AND APPLIED THE SEAL AND COVER MATERIAL.
SUBCONTRACTOR WORKED TWO DAYS AND INSTALLED THE GUARD RAIL.

ALL ITEMS ARE 100% COMPLETE BUT THE PAVEMENT MARKINGS AND THE SUBCONTRACTOR HAS BEEN ADVISED THAT HE CAN START PAINTING 06-07-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NO.: F RTF 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 Miles
COUNTY: Sheridan
CONTRACT TIME: 120 working Days
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 0
% TIME USED: 1
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: No major work on construction layout this past period, engineering crew working on other projects. Construction layout remains at 100% complete with the excention of earthwork quantity ~~xxx~~ computations, have yet to receive notes back from Data Processing. Mountain Bell crew began on their line revision on June 21. Pre-construction conference held on June 24, where the contractor advised that he plans to begin on storm sewer installation the week of July 18 and grading the first part of August. Contract time assessment began on June 21.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

BRF-23-2(6)87.6'

PROJECT NO.: RS-BRS 544-1(3)34 — CONTRACT AMOUNT: $ 503,254.70

PROJ. NAME: S.E. of Broadus G.F. Little Powder River & Boyes South — CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 1.9 Miles — FROM (town): Paradise, Montana

COUNTY: Powder River & Carter — AWARD DATE: May 31, 1983

CONTRACT TIME: 60 W.D. — DATE WORK STARTED:

ORDER TO PROCEED DATE: 6-21-83 — PROBABLE COMPLETION DATE:

% COMPLETE: 0 — NO. DAYS WORKED PER WEEK:

% TIME USED: 10 — NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: STRONHAYER — TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: — ADDRESS: Dept. of Highways, Miles City, Mt. 59301

GENERAL: Work consisted of slope staking and culvert staking on 1.9 miles or 100% complete. To date construction layout is 75% complete. A preconstruction conference was held on this project in Glendive June 15, 1983. The contractor advised they will start work about July 5, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NO.: FR-27-2(2) 35
PROJ. NAME: Baker - North
LENGTH: 8.9 miles
COUNTY: Fallon
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 78%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $1,063,479.10
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings Mont
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G Kuester
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 365-5296
ADDRESS: Dept of Hwys
Glendive Mont 59330

GENERAL: Checking of Construction notes by the District office is 60% Complete. Prime Contractor Meyer Constr. Co has Completed all major items except Seal and Cover which he Plans to start the middle of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: F27-3(2)80
PROJ. NAME: WIBAUX "I" CONNECTION
LENGTH: 1.5 miles
COUNTY: WIBAUX
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 99.9
% TIME USED: 82
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,339,646.80
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS, MONT.
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: Nov 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIABLE

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: HOWARD KELLY
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: GLENDIVE

GENERAL: MEYER RESUMED WORK on 6-15-83. E.W.O. No Three was completed and all miscellaneous work on concrete, gravel and plant mix was completed and work suspended on 6-27-83

Work remaining is striping shoulders & curb marking in the urban area.

SEEDING and Fertilizing will be done during the fall seeding period.

1-man assigned part time on final notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NO.: BR-SOS-38 (4)
PROJ. NAME: OTTER CR. - BEAR CR.
LENGTH: 0.0 MI. GR. & Drainage Str.
COUNTY: Powder
CONTRACT TIME: 50 WD
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 100 %
% TIME USED: 76 %
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 69,009.45
CONTRACTOR: Swan & Sons Constr Co.
FROM (town): Anaconda, Mont.
AWARD DATE: August 24, 1982
DATE WORK STARTED: 10-5-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 4-22-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: April 22, 1983
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: D. J. STROHMAYER
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: —
ADDRESS: Dept. of Hwys
Miles City, Mt. 59301

GENERAL: Checking of the final estimate in the District office was completed and and data submitted to Helena on June 24, 1983. This is the final report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/83

PROJECT NO.: F-CT 39-1(9)27
PROJ. NAME: Colstrip-Forsyth Center Section
LENGTH: 10.9 Mi.
COUNTY: Rosebud
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 7/21/83
% COMPLETE: 97
% TIME USED: 93
NO. MEN EMPLOYED: 6 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,739,356.18
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/24/81
PROBABLE COMPLETION DATE: 6/23
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: Work during the past period consisted of fencing, signing, guardrail, and cleanup work. Work and percentages completed are as follows. Grading - 100%, Drainage - 100%, Surfacing - 97%, Fencing - 100%, Guardrail - 100%, and Signing - 50%. No work on the structure portion of the project was performed during the past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: F-CT 39-1(2)27 Structures Only

PROJ. NAME: Colstrip - Forsyth Center Section

LENGTH:

COUNTY: Rosebud

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE:

% COMPLETE: 95

(~~[illegible]~~) % TIME USED: 93

NO. MEN EMPLOYED: 1

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 203,576.77 Structures Only

CONTRACTOR: Slettem Constr. Co.

FROM (town): Great Falls, Montana

AWARD DATE:

DATE WORK STARTED: 7-9-82

PROBABLE COMPLETION DATE: 7-15-83

NO. DAYS WORKED PER WEEK: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.O. Cone

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Orr St. Miles City, Mont.

GENERAL:

Sub. Contractor worked one day during the past period painting rail posts. Misc. other work remains on this Contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/83

PROJECT NO.: F-CT RRS 39-1(7)38
PROJ. NAME: Colstrip-Forsyth Hawk Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 4/16/83
% COMPLETE: 91
% TIME USED: 78
NO. MEN EMPLOYED: 6 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,479,096.93
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of fencing, concrete work, guardrail, and minor cleanupwork. Work and percentages completed are as follows: Grading - 100%, Drainage - 98%, Surfacing - 97%, Fencing - 95% and Misc. - 91%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

F-CT-RRS 39-1(7) 38

PROJECT NO.: STRUCTURES ONLY

PROJ. NAME: Forsyth - Forsyth Hinell's Creek Sec.

LENGTH: 6.7 Miles

COUNTY: Rosebud

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 96

% TIME USED: 81

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 1,737,289.65 STRUCTURES ONLY (SUB)

CONTRACTOR: Stetten Const. Co.

FROM (town): Great Falls, Montana

AWARD DATE: 11-30-81

DATE WORK STARTED: 2-15-82

PROBABLE COMPLETION DATE: 7-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.O. Cone

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 33 4th Street
Miles City, Montana

GENERAL: Work during the past period consisted of placing 150 Concrete for the Barrier rails on the Bridge Over B.N. Inc., Sta 993+19.9 and the Bridge Over Hinell's Creek, Sta 1258+29.5. Remaining work on this Contract consists of Removing deck forms and finishing Concrete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 W.D.
ORDER TO PROCEED DATE: 5-17-83 REVISED
% COMPLETE: 2
% TIME USED: 12
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEVERLY GEN. CONST, INC
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, FENCING AND MINOR CONCRETE WORK. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING - 3%, DRAINAGE - 1%, FENCING 30%. CONCRETE SUB-CONTRACTOR WORKED FIVE DAYS FORMING FOR HEADWALL AND PLACED FOOTING 120 LIN. FENCING SUB. CONTRACTOR WORKED 13 DAYS. SSPP SUB-CONTRACTOR WORKED 2 DAYS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

STRUCTURES ONLY

PROJECT NO.: ZSA-9(34) 148

PROJ. NAME: Stillwater - West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE:

% COMPLETE: 0

% TIME USED:

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

STRUCTURES ONLY

CONTRACT AMOUNT: $ 1,248,362 (Bid)

CONTRACTOR: Cop Construction Co.

FROM (town): Billings, Montana

AWARD DATE:

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.O. Kane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Cor Street
Miles City, Montana

GENERAL: Sub-Contractor Cop Construction Co. has notified us that they plan to start work about July 5, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: RS 242-1(5)38
PROJ. NAME: LORING-North
LENGTH: 5.0 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 04-16-82
% COMPLETE: 98
% TIME USED: 71
NO. MEN EMPLOYED: 23
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,133,333.77
CONTRACTOR: HILDE CONSTR. CO. INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-81
DATE WORK STARTED: 04-29-82
PROBABLE COMPLETION DATE: 07-08-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUPOCHER
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: Contractor Had His Chip Crew on The Project 06-22-83, The Worked Three Days And Applied The Seal And Cover Material.

All Items Are 100% Complete But The Pavement Markings And Sub Contractor, Has Been Advised That, He Can Start Painting 06-07-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: RS 252-1(3)0
PROJ. NAME: GIRCLE-WELDON
LENGTH: 10.9 MILE
COUNTY: McCONE
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 41
% TIME USED: 63
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McINTYRE Constr Co.
FROM (town): GREAT FALLS
AWARD DATE: 3-31-1983
DATE WORK STARTED: 4-19-83
PROBABLE COMPLETION DATE: 11-28-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Howard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 365-2877
ADDRESS: GLENDIVE

GENERAL: Existing Surface preparation was completed and BASE COURSE 1½ IN GR 5A is being placed. BASE COARSE is 87 % complete. Production of PLANT MIX BIT. SURFACING GR B will start about July 15, 1983. STRUCTURE Removal and Drainage pipe are complete. Engineering layout is 85 per cent complete with 7 men assigned.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/83

PROJECT NO.: SR 254-1(2)13
PROJ. NAME: Glendive - Richey
LENGTH: 6.9
COUNTY: Dawson
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/21/83
% COMPLETE: 0 %
% TIME USED: 42 %
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 547,274.30
CONTRACTOR: Border States Paving Inc.
FROM (town): Fargo N. D.
AWARD DATE: 3/31/83
DATE WORK STARTED: 6/16/83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kell
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 365-2877
ADDRESS: Dept. of Highway
Glendive Montana
59330

GENERAL: ~~Sub~~ Preconstruction Conference was held on June 14, 1983. There will be three sub contractors, Fisher Sand and Gravel who will do the crushing of material, Meyer Construction who will do the Plant Mixing and related items. and Western Sign who will do the signing and striping.

Fisher Sand and Gravel began work on June 16, 1983. They have the 3/4" plant mix aggregate and 1/2" chips completed. started to produce the 3/4" shoulder gravel to day.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 Miles
COUNTY: Custer
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 0
% TIME USED: 8
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Swan E. Sons Construction, Inc.
FROM (town): Anaconda, Mt.
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: 9-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work was started on the project June 23, 1983. Contractor started stripping topsoil and fencing. To date 60 rods of fence have been placed or 14% complete. Contractor plans to start crushing operation on or about July 18, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: RS BRS 438-1(3)21 CONTRACT AMOUNT: $

PROJ. NAME: NASHUA - North CONTRACTOR:

LENGTH: 3.9 MILES FROM (town):

COUNTY: VALLEY AWARD DATE:

CONTRACT TIME: DATE WORK STARTED:

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:

% COMPLETE: NO. DAYS WORKED PER WEEK:

% TIME USED: NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Durocher TELEPHONE: 746-3431

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: NASHUA, MT. 59248

GENERAL: A THREE MAN CREW WORKED TWO DAYS AND COMPLETED SETTING THE RIGHT OF WAY AND SLOPE STAKES ON THE PROJECT.
ITEMS AND PERCENT COMPLETE ARE: CENTERLINE 100%, RIGHT OF WAY LINES, BENCH MARKS & SLOPE STAKING 100%, DRAINAGE 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: SMP 2833-82

PROJ. NAME: CRUSHING & STOCKPILE

LENGTH: ~

COUNTY: CUSTER, McCONE, DAWSON, GARFIELD

CONTRACT TIME: 103 W. D.

ORDER TO PROCEED DATE: NOV. 13, 1982

% COMPLETE: 100

% TIME USED: 64

NO. MEN EMPLOYED: 15

CONTRACT AMOUNT: $354,875.00

CONTRACTOR: PRINCE INC.

FROM (town): FORSYTH, MT.

AWARD DATE: OCT. 23, 1983

DATE WORK STARTED: MARCH 31, 1983

~~PROBABLE~~ COMPLETION DATE: JUNE 6, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: JUNE 6, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: JUNE 8, 1983

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: HOWARD KELLY

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: GLENDIVE MONT.

GENERAL: PRINCE INC. BEGIN CRUSHING AND STOCKPILING ON THE DAWSON COUNTY PIT ON MAY 31, 1983 AND FINISHED CRUSHING ON JUNE 2, 1983. THEY COMPLETED STOCKPILING OPERATIONS ON JUNE 6, 1983 AND THIS COMPLETED THIS CONTRACT. A ONE MAN ENG. PERSONNEL WAS ENGAGED DURING THIS PERIOD RECORDING DOCUMENTATION FOR FINAL QUANTITIES. THE FINAL FOR THIS PROJECT WAS SUBMITTED TO THE DISTRICT OFFICE ON JUNE 15, 1983. Checking was Completed and submitted to Helena on June 24, 1983. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NO.: SMP 3699-82

PROJ. NAME: Crushing & stockpiling

LENGTH: N/A

COUNTY: Blaine, Phillips & McCone

CONTRACT TIME: 75 W.D.

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 80

% TIME USED: 63

NO. MEN EMPLOYED: 4 to 5

CONTRACT AMOUNT: $ 245,425.00

CONTRACTOR: FRANCIS Muggli INC.

FROM (town): Glasgow, mt.

AWARD DATE: 10-29-82

DATE WORK STARTED: 2-14-83

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: June 17, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: June 17, 1983

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: D. Durocher

TELEPHONE: 746-3431

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Nashua, Mont 59248

GENERAL: Crushing and hauling was Completed on June 17, 1983. Notes are being checked in the district office and will be submitted to Helena about July 15 1983.

This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: PMS 4140(61)43
PROJ. NAME: Inlaid Thermoplastic Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt - Richland - Dawson Custer - Powder River
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 92
% TIME USED: 75
NO. MEN EMPLOYED: 3 to 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings, Mt.
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: 07-01-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 13

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 1 to 2

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: The contractor placed thermoplastic in Miles City, Glendive, Sidney and Poplar this past period. They are graving the lines in Wolf Point.
The main items and the percent complete are: 4" white 100%, 8" white 90%, 24" white 80%, 4" yellow 100%, 8" yellow 100%, Words and Symbols 67%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: M-5006 (3) M-RRS 5007(1)

CONTRACT AMOUNT: $1,087,274

PROJ. NAME: BNRR-UNDERPASS

CONTRACTOR: COP Constr. Co.

LENGTH: 0.5 Miles

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 180 W.D.

DATE WORK STARTED: 1-24-83

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 12-30-83

% COMPLETE: 39

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 27

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 to 9

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Work Consisted of placing class "AD" Concrete for substructure elements, making this item of work 97% Complete. Constructed superstructure falsework for mainline track slabs, erected structural steel Beams and began forming for Deck slabs.

Sub Contractor; E² Construction Co., placed class "DD" Concrete for the inlet transition structure, Edge protector & cutoff walls on the outlet end of pipe at sta. 24+60.

The engineering layout is 60% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: BR 9036(9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: 0.026 Miles
COUNTY: Phillips
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 97
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $157,828.50
CONTRACTOR: McIntyre Constr. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-31-82
PROBABLE COMPLETION DATE: 07-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-15-83
PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: No work this past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT:

RECEIVED
JUL 5 1983
CONSTRUCTION BUREAU

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1983

PROJECT NO.: F-26-1 (1) 0 DATE SURVEY AUTHORIZED: August 21, 1981

PROJ. NAME: Sidney - N.D. Line DATE WORK STARTED: Sept. 2, 1981

LENGTH: 5.1 miles ESTIMATED COMPLETION DATE: Dec. 1983

DATE SUBMITTED TO DISTRICT: Jan 10, 1983

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 part time % COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

107

5 DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2)26 Bridger-Fromberg	Reconstruction	Final Check	0	65	5/85
F 14-3( )108 Shawmut West	Overlay & widening	P.I.H	320	48	12/83
FLH 28-2(12)48 Beartooth Highway	Guardrail repair	Final	48	90	6/83
RS 302-1(1)0 Molt Rimrock East	Reconstruction	Public Hearing	0	1	12/85
RS 381-1(1)0 Goulding Creek	Grade & Gravel Dbl. Shot Bitum	P.I.H.	0	49	7/83
RS 426-2(1)0 Hanover Road	Grade & Gravel	P.I.H Public Hearing	16	21	8/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1

PROJ. NAME: Mossmain-Lockwood

LENGTH: 3.6 miles

COUNTY: Yellowstone

CONTRACT TIME: 100working days

ORDER TO PROCEED DATE: 5-24-82

% COMPLETE: 95%

% TIME USED: 94%

NO. MEN EMPLOYED: 19

CONTRACT AMOUNT: $1,256,338.75

CONTRACTOR: Meyers Construction Co.

FROM (town): Billings, Montana

AWARD DATE: April 29, 1982

DATE WORK STARTED: July 19, 1982

PROBABLE COMPLETION DATE: July 15, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 252-4138

ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor has completed the open graded friction course on the project and the curb radii on F-Line which completes the curb work on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2

PROJ. NAME: Mossmain-27th St.

LENGTH: 12.2 miles

COUNTY: Yellowstone

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 10-20-82

% COMPLETE: 43%

% TIME USED: 42%

NO. MEN EMPLOYED: 20

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63

CONTRACTOR: Empire Sand and Gravel Co. Inc.

FROM (town): Billings, Montana

AWARD DATE: September 24, 1982

DATE WORK STARTED: November 29, 1982

PROBABLE COMPLETION DATE: 9-30-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 252-4138

ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor placed plant mix bit. surf. on the project the first week of June. All work on the project was discontinued on June 7, 1983, and the contractor moved off the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1983

PROJECT NO.: I-ID 90-9 (36) 531 U-1
I-ID 90-9 (38) 549 U-1
F-74-1 (2)0 U-1

CONTRACT AMOUNT: $

PROJ. NAME: FENCING LODGE GRASS TO WYOMING LINE

CONTRACTOR: CROW TRIBE

LENGTH: 24.1 MILES

FROM (town): CROW AGENCY, MT.

COUNTY: BIG HORN

AWARD DATE:

CONTRACT TIME:

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: SCHAAK

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: No work was done on the project during the reporting period.

No engineering personnel were assigned to the project during the reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1983

I-ID 90-9 (62) 543

PROJECT NO.: F-74-1 (2) o U-2

CONTRACT AMOUNT: $

PROJ. NAME: WYOLA SOUTH

CONTRACTOR:

LENGTH: WYOLA CONN. ROAD 5.8 MILES

FROM (town):

COUNTY: BIG HORN

AWARD DATE:

CONTRACT TIME:

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: Construction staking and layout is underway. Work in progress consists of retracing centerline, running Right of Way lines and laying out the Ramps at the Wyola Interchange.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1983

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: WYOMING LINE NORTH
LENGTH: 5.2 MILES
COUNTY: BIG HORN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 665-3666
ADDRESS: DEPT OF HIGHWAYS
HARDIN, MT.

GENERAL: [redacted]

The project is scheduled to be let to Contract on July 28, 1983.

Construction staking and layout work is underway. Work in progress consists of Slope Staking from station 1090+00 to the end of the project at station 1214+19.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: RTF 4-2(4) 50
PROJ. NAME: LAUREL-SOUTH
LENGTH: 10.9 MILES
COUNTY: CARBON & YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 95
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,598.60
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS, MT.
AWARD DATE: MAY 21, 1982
DATE WORK STARTED: AUGUST 2, 1983
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR COMPLETED HIS SOD REPLACING & CLEANING OF CULVERTS. THE OPEN GRADE FRICTION COURSE WAS STARTED 6-22-83 & COMPLETED ON 6-27-83. STATE MAINTENANCE FORCES STRIPED & ~~& SHOULDERS~~ ON 6-29-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: F16-1(6)1

PROJ. NAME: EXPOSITION DRIVE

LENGTH: 0.5 MILES

COUNTY: YELLOWSTONE

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 9-14-82

% COMPLETE: 53%

% TIME USED: 60%

NO. MEN EMPLOYED: 56

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,344,793.85

CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC

FROM (town): BILLINGS

AWARD DATE: 8-24-82

DATE WORK STARTED: 12-15-82

PROBABLE COMPLETION DATE: 8-1-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: R. BAKICH

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 245-9802

ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED of SURFACING WITH 1½" CBC MAT'L, PLANT MIX BASE 1½" GR-1, CRUSHING PLANT MIX SURF. GRA, PLACING CURB & GUTTER, ELECTRICAL WORK, SIGNING, REMOVAL ITEMS AND MISC. WORK. ITEMS AND PERCENTAGES of COMPLETION ARE AS FOLLOWS: GRADING ITEMS 100%, MISC. ITEMS 42%, STORM SEWER ITEMS 98%, CURB & SIDEWALK 36%, SURFACING ITEMS 50%, ELECTRICAL ITEMS 65%, SIGNING & GUARDRAIL ITEMS 57%, REMOVAL ITEMS 76% AND ADJUSTMENT of WATER MAINS 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: F16-1(13)3

CONTRACT AMOUNT: $ 2,508,341.30

PROJ. NAME: WICKS LANE TO BENCH BLVD

CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.

LENGTH: 1.2 MILES

FROM (town): BILLINGS

COUNTY: YELLOWSTONE

AWARD DATE: 1-8-82

CONTRACT TIME: 150 W.D.

DATE WORK STARTED: 2-26-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: —

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 99%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: 6-9-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-9-83

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: R. BAKICH

TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL:

THE PROJECT WAS COMPLETED AND ACCEPTED ON JUNE 9, 1983 WITH ALL ITEMS AND PERCENTAGES BEING 100% COMPLETED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NO.: FR 78-2(4) 70 U-1
PROJ. NAME: RED LODGE - BOYD / RED LODGE-ROBERTS SECTION
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 39
% TIME USED: 53
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,782,288.66
CONTRACTOR: PETER KIEWIT SONS' CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: AUG. 24, 1982
DATE WORK STARTED: SEPT. 22, 1982
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR HAS COMPLETED HAULING BORROW MATERIAL FROM SAKKOLA PIT & THE BELL PIT. HE HAS A SCREENING UNIT IN THE COUNTY PIT, SCREENING FINISH BORROW MATERIAL. EMBANKMENT IN PLACE IS 92% COMPLETE. PIPE & BOX CULVERTS CLEANING IS 98% COMPLETE. 1½" C.B.C. WAS PLACED OR 25% COMPLETE WITH MC-70 BEING APPLIED OR 12% COMPLETE. RAIN & WET SURFACE HAS MADE PROGRESS SLOW & POOR.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 24, 1983

PROJECT NO.: F 57-3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 miles
COUNTY: Fergus
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Mn.
AWARD DATE: May 31, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 11/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 4-6

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The Preconstruction meeting was held in the Billings District office at 10:00 A.M. June 22, 1983. Mr. Marvin Rehbein, Project Manager as well as representatives from subcontractors Konitz Constracting, Inc., Riverside Contracting, Inc., and One-Way Sign and Construction. The Special Provisions, Plans, and Contract Items were reviewed and discussed. Work on the Project is to begin 7/5/83 with grading and culvert installations. As of 6/24/83 no approved Sub-Contracts , Air Quality permits or Reclamation Plan have been recieved by this office.

A 4 to 6 man engineering crew has the contract items 75% staked. A Project will be established at Grassrange July 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 24, 1983

PROJECT NO.: FR 63-1 (1) 0 U-1

PROJ. NAME: Harlowton-North

LENGTH: 10.2

COUNTY: Wheatland

CONTRACT TIME: 120 Working days

ORDER TO PROCEED DATE: 4/22/82

% COMPLETE: 99

% TIME USED: 87

NO. MEN EMPLOYED: 0-28

ACTUAL COMPLETION DATE: 6/13/83

CONTRACT AMOUNT: $ 1,989,520.68

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 4/1/82

DATE WORK STARTED: 4/26/82

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6/13/83

EFFECTIVE OPENING DATE: 6/13/83

PROJECT MANAGER: Passow

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 1-5

ADDRESS: Box 491 Lewistown, Mt.

GENERAL: 6/1/83 The constractor begun seal and cover operations. W.R. Drinkwalter & Sons shot the CRS-2 asphalt, McIntyre Const. Co. crew hauled and spread the cover material. Cool wet weather hampered the progress and several days were lost due to wet conditions. Seal and cover operation was completed 6/9/83. Rain delayed the scheduled 6/11/83 Scraping date until 6/13/83. All contract items have been completed. Some minor roadway cleanup remains as wellas final cleanup of the material site Lt. of Sta. 44+00.

Most contract items have been final checked in the field office and submitting of the final to the District office will be prior to July 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: M 1018(5) U2
PROJ. NAME: 4TH AVE NO-BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 37%
% TIME USED: 46%
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 11-30-83
DATE WORK STARTED: 3-29-83
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: GRADING & DRAINAGE WORK IS COMPLETED ON THE RIGHT SIDE. CURB & GUTTER & SIDEWALKS ARE MOSTLY COMPLETE ON RIGHT SIDE. PLANT MIX BASE IS COMPLETE ON THE RIGHT SIDE. ELECTRICAL WORK IS IN PROGRESS RT 0+00 - 34+00. THE LEFT SIDE WORK IS SCHEDULED TO BEGIN ON 6-28-83. ITEMS & PERCENT COMPLETE ARE AS FOLLOWS: MISC. - 14%; GRADING - 49%; DRAINAGE - 52%; SURFACING - 34%; CURB & GUTTER - 40%; ELECTRICAL - 50%; SIGNING - 7%. D.O.H. PERSONNEL ARE WORKING ON CONSTRUCTION INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-83

PROJECT NO.: M1018(6)

PROJ. NAME: 4TH AVE N. & 31ST ST.

LENGTH: TRAFFIC SIGNALS & LIGHTING AT INTERSECTION

COUNTY: YELLOWSTONE

CONTRACT TIME: CALENDAR DATE CONTR.

ORDER TO PROCEED DATE: 5-9-83

% COMPLETE: 0%

% TIME USED: 42%

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 42,992.00

CONTRACTOR: MIDLAND ELECTRIC CO., INC.

FROM (town): BILLINGS

AWARD DATE: 5-9-83

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 9-28-83

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. BAKICH

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 245-9802

ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL:

AS OF THIS DATE NO PRECONSTRUCTION CONFERENCE HAS BEEN SET AND NO WORK HAS YET TO BEGUN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: M7106(5) & M7109(3)

CONTRACT AMOUNT: $707,219.15

PROJ. NAME: Spring St. & 4th Ave. - Lewistown

CONTRACTOR: Williams Bros. Const.

LENGTH: 0.2 Miles & 0.4 Miles

FROM (town): Lewistown

COUNTY: Fergus

AWARD DATE: 09-24-82

CONTRACT TIME: 75WD

DATE WORK STARTED: 10-13-82

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 07-15-83

% COMPLETE: 92

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 79

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The paving has been completed on both streets. The Concrete sidewalk is complete except for alley approaches on 4th Avenue. All drainage items are 100% complete. Work is in progress on topsoil & clean up. Work remains to be completed at the storm sewer lagoon area. All excavation items are 100%. Curb and Gutter is also complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

MSC 16-1(5)5
MSC 28-2(8)91

PROJECT NO.: MSC 48-1(5)13 — CONTRACT AMOUNT: $ 326,735.00

PROJ. NAME: SEAL & COVER - YELLOWSTONE, CARBON & BIG HORN — CONTRACTOR: SALVESON CONST. CO.

LENGTH: 7.1, 10.1 & 5.2 MILES — FROM (town): HARDIN, MT.

COUNTY: YELLOWSTONE, CARBON & BIG HORN — AWARD DATE: MAY 9, 1983

CONTRACT TIME: COMPLETED BY SEPT. 1, 1983 — DATE WORK STARTED: JUNE 9, 1983

ORDER TO PROCEED DATE: ~~ABOVE~~ 6-1-83 — PROBABLE COMPLETION DATE: SEPT. 1, 1983

% COMPLETE: 10% — NO. DAYS WORKED PER WEEK: 5

% TIME USED: 33% — NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3 — NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.M. LORAN — TELEPHONE: 248-3827

NO. OF ENG. PERSONNEL EMPLOYED: 1 — ADDRESS: DEPT. OF HIGHWAYS BILLINGS, MT.

GENERAL: KRUG BROS. CONST. CO. OF LAUREL HAS CRUSHED THE 1/2" COVER MATERIAL FOR ALL THREE (3) COUNTY AREAS. & STOCKPILED IT AT THEIR LAUREL GRAVEL PIT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: MSC 81-1(2)30
PROJ. NAME: Maintenance Seal & Cover
LENGTH: 7.4 Miles
COUNTY: Fergus
CONTRACT TIME: On or before 9-1-1983
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 86,635.60
CONTRACTOR: Sebena Paving, Inc. d/b/a Big Sky Paving Co.
FROM (town): Bozeman
AWARD DATE: May 9, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mont. 59457

GENERAL: The Preconstruction Conference was held in Lewistown June 17, 1983.
The Contractor anticipates starting July 11, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: BR 9019 (7)
CONTRACT AMOUNT: $ 202,757.00
PROJ. NAME: Bridge over Musselshell River
CONTRACTOR: FLYNN CO., INC.
LENGTH: 138'
FROM (town): Billings
COUNTY: Golden Valley
AWARD DATE:
CONTRACT TIME: 90 WD
DATE WORK STARTED: -0-
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: -0-
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 491 Lewistown, Mont. 59457

GENERAL: The contractor has submitted drawings for value engineering for the highway's consideration. No date for preconstruction conference has yet been selected.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: RS 302-1(3) 4
PROJ. NAME: RIMROCK RD - MOLT
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 82%
% TIME USED: 47%
NO. MEN EMPLOYED: 37
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: 8-31-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 11 WHEN PAVING

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: THE GRADING, DRAINAGE AND SURFACING (EXCEPT FOR SEAL & COVER) ARE VIRTUALLY COMPLETED. ITEMS AND PERCENTS COMPLETE ARE AS FOLLOWS: MISC. - 39%; GRADING - 94%; DRAINAGE - 95%; SURFACING - 82%; SIGNING - 18%; STRIPING - 13%. D.O.H PERSONNEL ARE WORKING ON CONSTRUCTION INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS,

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1983

PROJECT NO.: CT- 314-1 (6) 33
PROJ. NAME: BUSBY-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: Bids for the construction of the project were opened on May 26, 1983 with Sletten Construction Company of Great Falls, Mt. the apparent low bidder. The Contract has not been awarded as of this date.

No engineering personnel were assigned to the project during the reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: RS 416-1(3)1
PROJ. NAME: BILLINGS - SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 94%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: THERE WAS NO WORK DONE ON THIS PROJECT THIS PERIOD. SEAL & COVER IS SCHEDULED TO BEGIN JUNE 28, 1983. THE PERCENTAGES OF COMPLETION ON THE ITEMS REMAINS AS LAST REPORTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: MBP14-5(3)207 & MBP16-2(2)48

PROJ. NAME: State Maint. Bridge Painting in Musselshell County

LENGTH: 0.00 Mi.

COUNTY: Musselshell

CONTRACT TIME: Completion 10-1-83

ORDER TO PROCEED DATE: 3-31-83

% COMPLETE: 100

% TIME USED: 29

NO. MEN EMPLOYED: 3

CONTRACT AMOUNT: $16,824.00

CONTRACTOR: Hagestad Painting & Drywall, Inc.

FROM (town): Kalispell, MT

AWARD DATE: 3-31-83

DATE WORK STARTED: 5-23-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: 6-6-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-10-83

EFFECTIVE OPENING DATE: 6-6-83

PROJECT MANAGER: D.R. Taylor

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Billings, MT Dept. of Hwys.

GENERAL: Cleaning and painting of structural steel was completed on both structures during this report period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: MBP45-1(8)1, MBP90-7(30)369 & MBP90-7(51)377

PROJ. NAME: State Maintenance Bridge Painting

LENGTH: 0.00 Mi.

COUNTY: Sweet Grass

CONTRACT TIME: Completion 10-1-83

ORDER TO PROCEED DATE: 3-31-83

% COMPLETE: 74

% TIME USED: 31

NO. MEN EMPLOYED: 4

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 29,984.00

CONTRACTOR: Hagestad Painting & Drywall, Inc.

FROM (town): Kalispell, MT

AWARD DATE: 3-31-83

DATE WORK STARTED: 6-13-83

PROBABLE COMPLETION DATE: 7-8-83

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 1 ~~10~~

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.R. Taylor

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-4138

ADDRESS: Dept. of Hwys.
Billings, MT

GENERAL: Work consisted of cleaning and painting of structural steel. The Yellowstone River bridge is 50% complete, the Boulder River bridge is 100% complete and the Lower Deer Creek bridge is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: MBPS68-1(5)0
PROJ. NAME: Paint BNRR Overpass at Pompeys Pillar
LENGTH: 0.00 Mi.
COUNTY: Yellowstone
CONTRACT TIME: Completion 9-1-83
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 100
% TIME USED: 71
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE: 6-13-83

CONTRACT AMOUNT: $16,890.00
CONTRACTOR: Rainbow Painting Co.
FROM (town): Great Falls, MT
AWARD DATE: 11-30-82
DATE WORK STARTED: 5-31-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 ~~2~~
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-15-83

EFFECTIVE OPENING DATE: 6-13-83
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: Dept. of Hwys.
Billings, MT

GENERAL: Work was performed and completed during this report period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-83

PROJECT NO.: AR 0080-1812-05-4320
PROJ. NAME: St Xavier-Hardin
LENGTH: 0.00 Mi
COUNTY: Big Horn
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-1-83
% COMPLETE: 2
% TIME USED: 10
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 146,707.25
CONTRACTOR: Edward T. Copps Construction
FROM (town): Billings, MT
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-27-83
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 252-4138
ADDRESS: Dept of Hwys.
Billings, MT

GENERAL: Work consisted of erecting construction area Traffic Control-Devices, erecting Temporary Fencing and constructing the detour. Items and percent complete are as follows: Detour-10%. Construction layout and staking is 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 29, 1983

PROJECT NO.: AR 5120 0002 1200

CONTRACT AMOUNT: $ 57,773.00

PROJ. NAME: Rapelje Rd. Struct. Repair

CONTRACTOR: Frontier West Inc.

LENGTH: 0.00

FROM (town): Missoula, Montana

COUNTY: Stillwater

AWARD DATE: March 31, 1983

CONTRACT TIME: 45 working days

DATE WORK STARTED: June 9, 1983

ORDER TO PROCEED DATE: 4-21-83

PROBABLE COMPLETION DATE: July 15, 1983

% COMPLETE: 75%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 84%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: K. Hartman

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Billings, Montana

GENERAL: The contractor has removed the curb and deck section and the damaged beam. Set the new beam, formed the deck section and overhang, placed the reinforcing steel and concrete for the deck section and overhang. The contractor is presently forming and placing reinforcing steel for the curb.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 30 1983

PROJECT NO.: DP-314-1(1) 18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby-South DATE WORK STARTED: 3-2-83

LENGTH: 14.4 Miles ESTIMATED COMPLETION DATE: 7-31-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Schaak TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 19

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-4-83

PROJECT NO.: F 16-1(17)12 DATE SURVEY AUTHORIZED: 11-1-82

PROJ. NAME: Billings-North US87 DATE WORK STARTED: 1-20-83

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 7-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D.C. Kittelson TELEPHONE: 245-2101

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

Direct Participation
Federal Highway Administration
April 1, 1983

April 1, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missile Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	127%	100% Completed 12/8/82	Konitz Contracting Inc. $612,178.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	115%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75
MT ERFO 81(1)	Kootenai National Forest		Surface, Bridges and Approaches	18%	25% Est. Completion Date 6/15/83	Darrell M. Binkerd Const. $313,554.00

JS/sb/214FF1